

Key:

Completed

Q#	EGI Notification	Current Stage	Milestones in P6				
			Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	6/28/2024
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	11/18/2024	11/1/2024	3/20/2025
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	7/29/2024	8/26/2024	3/25/2025
2040-WD	114868054	Engineering	4/5/2021 A	5/6/2021 A	11/15/2021 A	3/1/2024	12/3/2024
2008-RD	114700788	Initiating	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	1/30/2025
2008-RD	114700788	Initiating	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	1/2/2025
N/A	119876586	Construction	7/22/2021 A	10/13/2021 A	6/7/2022 A	10/4/2022 A	4/8/2024
N/A	119894270	Construction	6/8/2022 A	8/18/2022 A	1/31/2023 A	4/18/2023 A	12/21/2023 A
N/A	118955812	In Progress	2/16/2023 A	6/7/2023 A	10/28/2024	3/6/2025	8/6/2025
N/A	119333953	In Progress		4/29/2024		5/19/2025	4/21/2025
N/A	117934114	In Progress	2/1/2024 A	6/7/2023 A	4/20/2027	10/21/2027	8/9/2027
N/A	119673842	Staging	5/5/2022 A	6/2/2022 A	9/29/2023 A	10/16/2023 A	5/31/2024
N/A	120425293	As-Builts	4/21/2022 A	5/26/2022 A	10/14/2022 A	3/14/2023 A	11/22/2023 A
N/A	120587079	Engineering	9/22/2022 A	10/20/2022 A	10/30/2024	10/30/2024	6/11/2025
N/A	122245084	As-Builts		7/19/2022 A		1/30/2023 A	2/24/2024 A
N/A	121389545	PA and JE		5/24/2023 A		4/19/2024	9/22/2023 A
N/A	121807295	In Progress	8/17/2022 A	8/17/2022 A		10/6/2023 A	4/18/2024
N/A	122259924	Engineering	10/12/2022 A	11/29/2022 A	5/31/2024	7/2/2024	8/14/2024
N/A	122514454	As-Builts		9/12/2022 A		9/22/2023 A	12/13/2023 A
2916-RD	122020675	Staging		8/16/2022 A		1/17/2024 A	9/26/2024
N/A	122357935	Engineering	11/14/2022 A	11/29/2022 A	8/1/2024	8/2/2024	9/13/2024
2934-RD	122167420	Initiating		4/23/2024	7/18/2024	8/16/2024	1/10/2025
N/A	122220601	Construction	11/8/2022 A	1/24/2023 A	9/1/2023 A	9/5/2023 A	4/26/2024
N/A	122522872	As-Builts		9/12/2022 A			1/25/2024 A
N/A	122241073	Engineering	12/6/2022 A	3/23/2023 A	4/1/2024	4/1/2024	11/15/2024
N/A	122241073	Engineering	12/6/2022 A	3/23/2023 A	4/1/2024	4/1/2024	11/15/2024
N/A	122481072	PA and JE		9/7/2022 A		3/1/2024	11/17/2023 A
N/A	122371948		8/30/2023 A	9/13/2023 A	5/9/2024	9/3/2024	11/6/2025
N/A	122153620	PA and JE	12/1/2022 A	3/23/2023 A	3/29/2024	3/29/2024	9/16/2024
N/A	122151929	Staging	10/5/2022 A	2/17/2023 A	7/3/2023 A	8/3/2023 A	5/31/2024
2751-RD	120636357	Staging	8/25/2022 A	9/1/2022 A	2/1/2023 A	3/14/2023 A	2/2/2024 A
N/A	122123584	Construction	10/12/2022 A	11/29/2022 A	8/16/2023 A	11/14/2023 A	4/1/2024
N/A	118491671	Engineering		11/14/2022 A		1/27/2025	11/12/2024

N/A	121896536	As-Builts	10/12/2022 A	11/29/2022 A	7/5/2023 A	11/14/2023 A	1/27/2024 A
2983-RD	122456331	Staging	1/10/2023 A	2/2/2023 A	7/6/2023 A	7/31/2023 A	11/21/2024
N/A	121972858	Engineering	1/5/2023 A	2/8/2023 A	3/28/2024	4/26/2024	11/20/2024
N/A	121972858	Engineering	1/5/2023 A	2/8/2023 A	3/1/2024	3/29/2024	11/6/2024
2811-RD	121191864	Staging	10/3/2022 A	10/10/2022 A	4/5/2023 A	4/5/2023 A	12/28/2023 A
N/A	121717607	Engineering	1/19/2023 A	3/16/2023 A	9/1/2023 A	3/28/2024	5/28/2024
N/A	121717607	Engineering	1/19/2023 A	3/16/2023 A	8/31/2023 A	3/28/2024	5/28/2024
1990-RD	114673026	Planning	5/15/2023 A		7/30/2024	8/28/2024	12/17/2024
N/A	122275509	Planning	7/25/2025	8/26/2025	11/18/2025	12/17/2025	3/31/2026
N/A	122622110	PA and JE		8/30/2023 A		4/12/2024	10/24/2023 A
N/A	122609883	Initiating	2/2/2023 A	4/18/2024	7/16/2024	8/14/2024	11/27/2024
N/A	121851470	Initiating	4/6/2023 A	4/6/2023 A		2/6/2025	11/15/2024
N/A	122458061	Construction		3/1/2023 A		4/18/2023 A	1/17/2024 A
2892-RD	121822650	Staging	6/13/2023 A	10/12/2023 A	2/20/2024 A	4/30/2024	5/14/2024
N/A	122524531	Engineering	6/1/2023 A	6/1/2023 A	8/30/2024	6/13/2024	8/30/2024
N/A	122322701	Engineering			8/2/2024	4/28/2025	4/18/2025
1836-RD	114148897	Staging	3/30/2023 A	4/3/2023 A	7/3/2023 A	8/8/2023 A	8/30/2024
2977-RD	122460636	On Hold	4/3/2023 A	4/25/2023 A	5/28/2024	6/26/2024	10/10/2024
N/A	123624885	Staging		8/16/2023 A	9/1/2023 A	11/20/2023 A	6/14/2024
2596-WD	119699805	Closeout	7/5/2023 A	7/21/2023 A	7/24/2023 A	8/3/2023 A	11/8/2023 A
N/A	122453230	Engineering	7/5/2023 A	8/31/2023 A	6/21/2024	7/23/2024	10/25/2024
2897-RD	121885645	Initiating	4/22/2024	4/22/2024	5/5/2025	5/5/2025	1/9/2026
2988-RD	122530575	Closeout	3/24/2023 A			6/26/2023 A	12/9/2023 A
N/A	123145570	Closeout		4/5/2023 A		9/28/2023 A	10/25/2023 A
N/A	124299318	As-Builts	4/14/2023 A	4/19/2023 A	7/3/2023 A	10/16/2023 A	11/29/2023 A
N/A	124457896	Engineering		8/1/2023 A	4/30/2024	7/5/2024	11/5/2024
N/A	123028825	As-Builts	4/19/2023 A	5/12/2023 A	10/5/2023 A	10/5/2023 A	12/6/2023 A
2950-RD	122227723	Closeout	4/5/2023 A		7/3/2023 A	7/6/2023 A	10/17/2023 A
3125-RD	123996601	Staging	5/19/2023 A	5/28/2024	8/22/2024	9/23/2024	11/26/2024
2967-WD	122369696	Closeout	6/26/2023 A	6/26/2023 A		10/19/2023 A	11/8/2023 A
2706-WD	120457996		1/31/2023	3/2/2023		12/4/2023	9/18/2023
N/A	125250782	Initiating		1/16/2024 A		8/9/2024	7/12/2024
N/A	123006023	Engineering	10/13/2023 A	10/13/2023 A	8/30/2024	8/30/2024	2/5/2025
N/A	123905132	Engineering	9/6/2023 A	9/6/2023 A	8/30/2024	8/30/2024	2/28/2025
N/A	125703506	PA and JE		8/30/2023 A		4/12/2024	10/24/2023 A
N/A	123420328	Engineering	8/1/2023 A	9/19/2023 A		3/8/2024	5/7/2024
N/A	125792907	Construction				11/14/2023 A	4/12/2024
N/A	122524531	Engineering	9/20/2023 A	9/20/2023 A	8/30/2024	8/30/2024	8/30/2024
N/A	124809025	Planning		9/28/2023 A		8/26/2025	6/30/2025

N/A	125684726	PA and JE		9/18/2023 A		4/25/2024	12/14/2023 A
N/A	124817977	Engineering			2/14/2024 A	4/26/2024	11/15/2024
N/A	124727587	Engineering	12/8/2023 A	1/10/2024 A		3/8/2024 A	4/29/2024
2554-WD	119130671	Planning	10/5/2023 A	10/30/2023 A	6/28/2024	7/30/2024	12/5/2024
3098-WD	123587936	Engineering	10/10/2023 A	11/22/2023 A	4/25/2024	5/24/2024	8/12/2024
2942-RD	122067925	Engineering	9/26/2023 A	1/25/2024 A	5/31/2024	8/2/2024	3/4/2025
3158-RD	124344683	Construction				12/26/2023 A	1/12/2024 A
2484-WD	118619187	Planning	12/6/2023 A	4/19/2024	10/15/2024	11/14/2024	3/31/2025
2484-WD	118619187	Planning	12/6/2023 A	4/19/2024	10/15/2024	11/14/2024	3/31/2025
N/A	123422019	Initiating		3/12/2024		11/15/2024	10/17/2024
2994-RD	122509819	Engineering	1/9/2024 A	1/18/2024 A	4/18/2024	5/17/2024	11/5/2024
3181-RD	124519178	Engineering		1/10/2024 A		12/13/2024	11/13/2024
2181-WD	116802865						
2181-WD	116802865						