

Key: Completed

Q#	EGI Notification	Current Stage	Milestones in P6				
			Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	12/27/2024
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	10/23/2024	10/30/2024	1/30/2025
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	10/25/2024	11/27/2024	5/27/2025
2040-WD	114868054	Engineering	4/5/2021 A	5/6/2021 A	11/15/2021 A	8/1/2024 A	12/5/2024
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	1/30/2025
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	2/28/2025
N/A	119876586	As-Builts	7/22/2021 A	10/13/2021 A	6/7/2022 A	10/4/2022 A	4/8/2024 A
N/A	118955812	In Progress	6/8/2023 A	6/7/2023 A	4/4/2025	8/7/2025	2/5/2025
N/A	119333953	In Progress		10/1/2024		10/21/2025	9/22/2025
N/A	117934114	In Progress	2/1/2024 A	6/7/2023 A	8/20/2027	3/6/2028	12/17/2027
N/A	119673842	Staging	5/5/2022 A	6/2/2022 A	9/29/2023 A	10/16/2023 A	11/8/2024
N/A	120587079	Engineering	9/22/2022 A	10/20/2022 A	2/25/2025	2/25/2025	11/20/2025
N/A	121807295	In Progress	8/17/2022 A	8/17/2022 A		10/6/2023 A	4/6/2024 A
N/A	122259924	Engineering	10/12/2022 A	11/29/2022 A	5/7/2024 A	11/26/2024	3/6/2025
2916-RD	122020675	Construction		8/16/2022 A		1/17/2024 A	9/25/2024
N/A	122357935	Engineering	11/14/2022 A	11/29/2022 A	12/11/2024	12/12/2024	6/30/2025
2934-RD	122167420	Planning		4/16/2024 A	1/2/2025	2/3/2025	6/26/2025
N/A	122522872	PA and JE		9/12/2022 A		9/15/2023 A	1/25/2024 A
N/A	122241073	Staging	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	12/16/2024
N/A	122241073	Staging	12/6/2022 A	3/23/2023 A	5/7/2024 A	7/17/2024 A	12/20/2024
N/A	122371948		8/30/2023 A	9/13/2023 A	5/9/2024 A	11/27/2024	12/29/2025
N/A	122153620	Staging	12/1/2022 A	3/23/2023 A	7/16/2024 A	7/16/2024 A	11/14/2024
N/A	122151929	Construction	10/5/2022 A	2/17/2023 A	7/3/2023 A	8/3/2023 A	9/27/2024
2751-RD	120636357	Complete	8/25/2022 A	9/1/2022 A	2/1/2023 A	3/14/2023 A	2/2/2024 A
N/A	121967154	Staging				5/2/2024 A	11/22/2024
N/A	122123584	Closeout	10/12/2022 A	11/29/2022 A	8/16/2023 A	11/14/2023 A	4/1/2024 A
N/A	118491671	Engineering		11/14/2022 A		7/3/2025	4/23/2025
N/A	121896536	Closeout	10/12/2022 A	11/29/2022 A	7/5/2023 A	11/14/2023 A	1/27/2024 A
2983-RD	122456331	Staging	1/10/2023 A	2/2/2023 A	7/6/2023 A	7/31/2023 A	11/15/2024
N/A	121972858	Staging	1/5/2023 A	2/8/2023 A	3/28/2024 A	9/9/2024	12/9/2024
N/A	121972858	Staging	1/5/2023 A	2/8/2023 A	4/1/2024 A	9/9/2024	11/1/2024
N/A	121717607	Engineering	1/19/2023 A	3/16/2023 A	9/1/2023 A	9/30/2024	11/26/2024
N/A	121717607	Engineering	1/19/2023 A	3/16/2023 A	8/31/2023 A	9/30/2024	11/27/2024
1990-RD	114673026	Engineering	5/15/2023 A		9/12/2024 A	10/28/2024	12/27/2024
N/A	122275509	Planning	1/8/2025	2/10/2025	5/2/2025	5/30/2025	9/2/2025
N/A	122609883	Planning	2/2/2023 A	9/5/2024 A	11/26/2024	6/13/2025	3/12/2025
N/A	121851470	Initiating	4/6/2023 A	4/6/2023 A		1/21/2026	10/29/2025
N/A	122458061	As-Builts		3/1/2023 A		4/18/2023 A	1/17/2024 A
2892-RD	121822650	Staging	6/13/2023 A	10/12/2023 A	2/20/2024 A	6/18/2024 A	11/22/2024
N/A	122524531	PA and JE	6/1/2023 A	6/1/2023 A	10/31/2024	10/28/2024	11/13/2024
N/A	122322701	Engineering			12/3/2024	7/9/2025	6/30/2025
1836-RD	114148897	As-Builts	3/30/2023 A	4/3/2023 A	7/3/2023 A	8/8/2023 A	6/27/2024 A

N/A	123624885	Staging		8/16/2023 A	9/1/2023 A	11/20/2023 A	11/20/2024
N/A	122453230	Engineering	7/5/2023 A	8/31/2023 A	7/26/2024 A	10/31/2024	1/30/2025
3012-RD	122786258	Engineering		7/25/2024 A	11/15/2024	12/31/2024	1/17/2025
N/A	124299318	Closeout	4/14/2023 A	4/19/2023 A	7/3/2023 A	10/16/2023 A	11/29/2023 A
N/A	124457896	Engineering		8/1/2023 A	4/26/2024 A	9/3/2024	2/13/2025
N/A	124457896	Planning		10/14/2024	1/9/2025	1/9/2025	3/31/2025
3125-RD	123996601	Staging	5/19/2023 A	12/2/2024		1/31/2025	6/3/2025
3126-RD	123965650	Planning		7/30/2024 A		5/12/2025	4/14/2025
N/A	125250782	PA and JE		1/16/2024 A		1/13/2025	7/26/2024 A
N/A	123006023	PA and JE	10/13/2023 A	10/13/2023 A	10/31/2024	10/30/2024	12/31/2024
N/A	125783848	Planning		3/14/2024 A		1/8/2025	11/7/2024
N/A	123905132	PA and JE	9/6/2023 A	9/6/2023 A	11/26/2024	11/27/2024	2/28/2025
N/A	125703506	Planning				12/13/2024	11/13/2024
N/A	123420328	As-Builts	8/1/2023 A	9/19/2023 A		3/8/2024 A	7/26/2024 A
N/A	125792907	Construction				11/14/2023 A	10/11/2024
N/A	122524531	PA and JE	9/20/2023 A	9/20/2023 A	10/30/2024	10/28/2024	3/31/2025
N/A	124809025	Planning		9/28/2023 A		3/17/2025	6/10/2025
N/A	124817977	Staging			2/14/2024 A	3/21/2024 A	9/12/2024
N/A	124727587	As-Builts	12/8/2023 A	1/10/2024 A		3/8/2024 A	6/3/2024 A
2554-WD	119130671	Engineering	10/5/2023 A	10/30/2023 A	4/10/2024 A	9/23/2024	10/3/2024
N/A	121550219	Construction	4/19/2024 A	4/19/2024 A		9/30/2024	10/9/2024
N/A	123034127	Engineering	2/6/2024 A	4/19/2024 A	12/19/2024	1/31/2025	4/7/2025
3098-WD	123587936	Engineering	10/10/2023 A	11/22/2023 A	7/2/2024 A	10/31/2024	12/30/2024
2942-RD	122067925	Engineering	9/26/2023 A	1/25/2024 A	7/18/2024 A	10/31/2024	3/5/2025
N/A	125790202	Staging		3/14/2024 A		3/25/2025	1/10/2025
2484-WD	118619187	Planning	12/6/2023 A	10/22/2024	11/15/2024	12/5/2024	3/31/2025
2484-WD	118619187	Planning		4/15/2025	7/11/2025	8/11/2025	1/6/2026
2484-WD	118619187	Planning	12/6/2023 A	4/15/2025	2/12/2025	8/13/2025	9/24/2025
2484-WD	118619187	Planning			9/3/2024	5/27/2025	7/29/2025
N/A	123422019	Engineering		3/12/2024 A		7/7/2025	6/5/2025
N/A	123257431						
2994-RD	122509819	Engineering	1/9/2024 A	1/18/2024 A	7/25/2024 A	9/30/2024	12/19/2024
3181-RD	124519178	Engineering		1/10/2024 A		4/1/2025	3/4/2025
3222-RD	124904178	Initiating	10/31/2024	12/18/2024	6/24/2025	8/6/2025	2/2/2026
N/A	125844317	Engineering		2/27/2024 A		6/26/2025	5/28/2025
N/A	125399233	Engineering	2/1/2024 A	3/6/2024 A		3/24/2025	7/16/2025
N/A	125769390	Staging		3/11/2024 A		3/25/2025	1/10/2025
N/A	125617402	Construction		4/15/2024 A		12/26/2024	9/27/2024
N/A	125820697	Staging		3/14/2024 A		7/15/2025	5/1/2025
N/A	125324087	Planning		3/29/2024 A		8/13/2024 A	11/19/2024
N/A	125729954	Construction		4/15/2024 A		12/18/2024	11/18/2024
N/A	124412289	Pending Cancellation			12/31/2024	1/31/2025	3/31/2025
N/A	125634325	Planning	7/9/2024 A	7/9/2024 A	10/2/2024	10/31/2024	11/25/2024
N/A	125024335	Construction		2/13/2024 A		10/28/2024	11/13/2024
N/A	125561867	Planning		3/14/2024 A		2/3/2025	11/18/2024
N/A	123307010	Engineering	4/9/2024 A	4/23/2024 A	1/8/2025	1/9/2025	2/28/2025
N/A	125775694	Staging		3/14/2024 A		5/14/2025	3/5/2025
N/A	124946651	Pending Cancellation				1/2/2025	1/2/2025

N/A	125310664	Staging		2/13/2024 A	9/23/2024 A	5/28/2024 A	10/25/2024
N/A	122534699	Initiating		10/14/2024		6/2/2025	3/7/2025
2120-RD	115480196	Engineering	4/2/2024 A	4/2/2024 A	12/30/2024	2/27/2025	4/30/2025
N/A	125657296	On Hold	4/19/2024 A	4/19/2024 A			
N/A	125899492	Planning		3/14/2024 A		11/12/2024	9/3/2024
N/A	126951264	Engineering		7/25/2024 A	3/28/2025	6/24/2025	11/10/2025
N/A	122918080					10/18/2024	12/12/2024
N/A	125737298	Construction		3/14/2024 A		9/30/2024	9/5/2024 A
N/A	125866977	Planning		8/7/2024 A	2/10/2025	5/6/2025	9/23/2025
N/A	125921138	Staging				7/11/2024 A	1/10/2025
N/A	124145251	Engineering		6/13/2024 A	11/19/2024	12/13/2024	2/28/2025
N/A	125687572						
2595-WD	119626368	Planning	9/27/2024	9/27/2024		11/25/2024	3/31/2025
N/A	125900543	Planning	9/27/2024	9/27/2024		1/14/2025	3/25/2025
N/A	125744271	Planning				10/28/2024	3/26/2025
N/A	125507240					10/18/2024	1/16/2025
N/A	125637049	Initiating		9/18/2024	3/14/2025	4/14/2025	8/21/2025
N/A	122495095	Initiating		10/23/2024	1/23/2025	8/25/2025	6/2/2025
3281-RD	125521393			10/1/2024	12/30/2024	1/30/2025	6/24/2025
3465-RD	125797939	Planning	9/12/2024	9/27/2024	1/2/2025	1/3/2025	6/25/2025
N/A	125875295	Planning	9/27/2024	9/27/2024		1/14/2025	3/19/2025
N/A	128165661	PA and JE	7/24/2024 A			11/27/2024	4/24/2025
N/A	124196395	Engineering		8/20/2024 A		7/30/2025	7/1/2025
N/A	125370440	Initiating	8/14/2024 A	10/8/2024		11/5/2024	12/13/2024
3281-RD	125521393			10/1/2024	12/30/2024	1/30/2025	6/24/2025
N/A	126819438	Initiating		12/6/2024	3/6/2025	4/4/2025	8/27/2025
N/A	125339786	Planning	9/17/2024	10/2/2024	12/31/2024	1/30/2025	6/24/2025
N/A	125855564			2/1/2023	4/27/2023	5/25/2023	10/18/2023
3006-RD	122534774	Initiating		10/2/2024		5/30/2025	3/5/2025
N/A	125809239	Initiating		10/1/2024	12/30/2024	1/30/2025	6/24/2025