

Key:

Completed

Q#	EGI Notification	Current Stage	Milestones in P6				
			Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	5/30/2025
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	12/30/2024	12/30/2024	11/20/2025
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	1/7/2025	1/7/2025	11/20/2025
2040-WD	114868054	Engineering	4/5/2021 A	5/6/2021 A	11/15/2021 A	8/1/2024 A	6/4/2025
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	1/30/2025
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	2/28/2025
N/A	118955812	In Progress	10/9/2024 A	6/7/2023 A	8/27/2025	9/25/2025	10/1/2026
N/A	119333953	In Progress		4/23/2026		5/12/2027	4/14/2027
N/A	117934114	In Progress	2/1/2024 A	6/7/2023 A	11/17/2027	5/31/2028	3/17/2028
N/A	119673842	Construction	5/5/2022 A	6/2/2022 A	9/29/2023 A	10/16/2023 A	3/28/2025
N/A	120587079	Engineering	9/22/2022 A	10/20/2022 A	6/5/2025	6/5/2025	2/25/2026
N/A	121428277	Staging		2/7/2023 A		2/21/2025	4/4/2025
N/A	121887284	Planning	4/2/2024 A	5/23/2024 A	1/30/2025	1/31/2025	4/28/2025
N/A	122259924	Engineering	10/12/2022 A	11/29/2022 A	5/7/2024 A	2/27/2025	4/10/2025
2916-RD	122020675	Staging		8/16/2022 A		1/17/2024 A	1/10/2025
N/A	122357935	Engineering	11/14/2022 A	11/29/2022 A	12/11/2024	12/12/2024	6/30/2025
2934-RD	122167420	Planning		4/16/2024 A	5/30/2025	7/1/2025	11/6/2025
N/A	122241073	Staging	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	7/14/2025
N/A	122241073	Staging	12/6/2022 A	3/23/2023 A	5/7/2024 A	7/17/2024 A	1/30/2025
N/A	122371948	In Progress	8/30/2023 A	9/13/2023 A	5/9/2024 A	1/17/2025	12/31/2025
N/A	122153620	Construction	12/1/2022 A	3/23/2023 A	7/16/2024 A	7/16/2024 A	1/31/2025
N/A	122151929	Construction	10/5/2022 A	2/17/2023 A	7/3/2023 A	8/3/2023 A	9/16/2024 A
N/A	121967154	Staging				5/2/2024 A	11/22/2024 A
N/A	118491671	Staging		11/14/2022 A		5/8/2025	2/28/2025
2983-RD	122456331	As-Builts	1/10/2023 A	2/2/2023 A	7/6/2023 A	7/31/2023 A	11/18/2024 A
N/A	121972858	As-Builts	1/5/2023 A	2/8/2023 A	3/28/2024 A	10/4/2024 A	11/8/2024 A
N/A	121972858	As-Builts	1/5/2023 A	2/8/2023 A	4/1/2024 A	10/4/2024 A	11/8/2024 A
N/A	121717607	Construction	1/19/2023 A	3/16/2023 A	9/1/2023 A	12/31/2024	11/15/2024 A
N/A	121717607	Construction	1/19/2023 A	3/16/2023 A	8/31/2023 A	12/31/2024	11/15/2024 A
1990-RD	114673026	Engineering	5/15/2023 A		9/12/2024 A	1/14/2025	2/21/2025
N/A	122275509	Planning	2/20/2026	3/24/2026	6/15/2026	7/14/2026	9/18/2026
N/A	122609883	Planning	2/2/2023 A	9/5/2024 A	1/29/2025	8/13/2025	5/8/2025
N/A	121851470	Initiating	4/6/2023 A	4/6/2023 A		4/17/2026	1/29/2026
2892-RD	121822650	As-Builts	6/13/2023 A	10/12/2023 A	2/20/2024 A	6/18/2024 A	11/8/2024 A
N/A	122524531	Operational	6/1/2023 A	6/1/2023 A	9/27/2024 A	9/25/2024 A	11/20/2024 A
N/A	122322701	Engineering			3/5/2025	5/7/2026	4/29/2026
N/A	123624885	Construction		8/16/2023 A	9/1/2023 A	11/20/2023 A	11/18/2024 A
N/A	122453230	Staging	7/5/2023 A	8/31/2023 A	7/26/2024 A	12/3/2024 A	5/29/2025
3012-RD	122786258	Engineering		7/25/2024 A	12/12/2024	1/17/2025	2/14/2025
N/A	124457896	Engineering		8/1/2023 A	4/26/2024 A	9/11/2024 A	2/25/2025
N/A	124457896	Planning		11/20/2024 A	3/31/2025	4/17/2025	4/30/2025
3125-RD	123996601	Construction	5/19/2023 A			2/8/2024 A	12/18/2024
3126-RD	123965650	Engineering		7/30/2024 A		8/8/2025	7/11/2025
N/A	123006023	PA and JE	10/13/2023 A	10/13/2023 A	1/30/2025	1/31/2025	3/31/2025
N/A	125783848	Planning	3/14/2024 A	3/14/2024 A		5/9/2025	3/17/2025
N/A	123905132	PA and JE	9/6/2023 A	9/6/2023 A	8/14/2024 A	11/14/2024 A	2/28/2025

N/A	125703506	Staging				2/19/2025	1/21/2025
N/A	125792907	As-Builts				11/14/2023 A	10/11/2024 A
N/A	122524531	Staging	9/20/2023 A	9/20/2023 A	10/28/2024 A	10/28/2024 A	3/31/2025
N/A	124809025	Engineering		9/28/2023 A		3/17/2025	4/15/2025
N/A	124817977	Staging			2/14/2024 A	3/21/2024 A	9/12/2024 A
2554-WD	119130671	Construction	10/5/2023 A	10/30/2023 A	4/10/2024 A	10/22/2024 A	11/13/2024 A
N/A	121550219	Construction	4/19/2024 A	4/19/2024 A		9/16/2024 A	10/8/2024 A
N/A	123034127	Engineering	2/6/2024 A	4/19/2024 A	12/19/2024	1/31/2025	4/7/2025
3098-WD	123587936	Construction	10/10/2023 A	11/22/2023 A	7/2/2024 A	9/23/2024 A	12/31/2024
2942-RD	122067925	Staging	9/26/2023 A	1/25/2024 A	7/18/2024 A	10/16/2024 A	3/17/2025
N/A	125790202	Staging		3/14/2024 A		7/16/2025	5/2/2025
2484-WD	118619187	On Hold	12/6/2023 A	1/2/2025	3/31/2025	4/16/2025	3/31/2025
2484-WD	118619187	On Hold		4/15/2025	7/11/2025	8/11/2025	1/6/2026
2484-WD	118619187	On Hold	12/6/2023 A	4/15/2025	2/12/2025	8/13/2025	9/24/2025
2484-WD	118619187	On Hold			2/28/2025	9/22/2025	11/24/2025
N/A	123422019	Engineering		3/12/2024 A		7/7/2025	6/5/2025
N/A	123257431	Initiating	10/8/2024 A	11/20/2024 A	5/30/2025	7/9/2025	3/2/2026
2994-RD	122509819	Construction	1/9/2024 A	1/18/2024 A	7/25/2024 A	9/20/2024 A	12/31/2024
N/A	123584530	Initiating		1/10/2025		9/3/2025	6/9/2025
N/A	123584530	Initiating		1/10/2025		9/3/2025	6/9/2025
3181-RD	124519178	Engineering		1/10/2024 A		6/23/2025	5/22/2025
3222-RD	124904178	Initiating			12/16/2024	1/30/2025	9/16/2025
N/A	125844317	Engineering		2/27/2024 A		7/10/2025	6/10/2025
N/A	125399233	Engineering	2/1/2024 A	3/6/2024 A		3/17/2025	7/16/2025
N/A	125769390	Staging		3/11/2024 A		7/16/2025	5/2/2025
N/A	125617402	PA and JE		4/15/2024 A		4/10/2025	9/27/2024 A
N/A	125820697	Staging		3/14/2024 A		7/11/2025	4/29/2025
N/A	125324087	As-Builts		3/29/2024 A		8/13/2024 A	11/19/2024 A
N/A	125729954	As-Builts		4/15/2024 A		2/4/2025	11/14/2024 A
N/A	125634325	Planning	7/9/2024 A	7/9/2024 A	6/30/2025	7/30/2025	8/22/2025
N/A	125024335	Operational		2/13/2024 A		10/4/2024 A	11/20/2024 A
N/A	125561867	Planning		3/14/2024 A		5/30/2025	3/20/2025
N/A	123307010	Engineering	4/9/2024 A	4/23/2024 A	1/8/2025	1/9/2025	4/11/2025
N/A	125775694	Staging		3/14/2024 A		7/18/2025	5/6/2025
N/A	125775694	Staging		1/31/2025		8/26/2025	5/30/2025
N/A	125310664	Closeout		2/13/2024 A	9/23/2024 A	5/28/2024 A	10/25/2024 A
N/A	125310664	Closeout		2/13/2024 A	9/23/2024 A	5/28/2024 A	10/25/2024 A
N/A	122534699	Initiating		2/18/2025		10/1/2025	7/8/2025
2120-RD	115480196	Engineering	4/2/2024 A	4/2/2024 A	3/31/2025	3/31/2025	4/30/2025
N/A	125899492	Planning		3/14/2024 A		1/16/2025	11/1/2024
N/A	126951264	Engineering		7/25/2024 A	5/23/2025	8/20/2025	1/28/2026
N/A	122918080					10/22/2024 A	12/18/2024
N/A	125737298	As-Builts		3/14/2024 A		1/29/2025	9/5/2024 A
N/A	125866977	Engineering		8/7/2024 A	12/16/2024 A	6/25/2025	12/1/2025
N/A	125921138	Staging				7/11/2024 A	1/10/2025
N/A	124145251	Staging		6/13/2024 A	11/18/2024 A	1/10/2025	2/28/2025
N/A	125687572	Initiating		1/27/2025		9/17/2025	6/24/2025
2595-WD	119626368	Planning	10/10/2024 A	10/10/2024 A		12/31/2024	2/4/2025
N/A	125900543	Planning		12/2/2024 A		1/29/2025	4/8/2025
N/A	125744271	Engineering				10/21/2024 A	3/31/2025
N/A	125507240					10/21/2024 A	1/15/2025

N/A	125637049	Staging		9/18/2024 A	3/27/2025	5/8/2025	8/19/2025
N/A	122495095	Planning		9/27/2024 A		5/15/2025	2/7/2025
3281-RD	125521393			10/24/2024 A	3/31/2025	4/30/2025	7/10/2025
3465-RD	125797939	Planning	9/12/2024 A	10/2/2024 A	3/31/2025	4/1/2025	10/13/2025
N/A	125875295	Planning	10/11/2024 A	10/11/2024 A		1/29/2025	4/2/2025
N/A	128165661	Staging	7/24/2024 A			12/6/2024 A	4/24/2025
N/A	124196395	Engineering		8/20/2024 A		8/28/2025	7/31/2025
N/A	125370440	Engineering	8/14/2024 A	10/14/2024 A		11/5/2024 A	1/27/2025
3281-RD	125521393					1/31/2025	2/28/2025
N/A	126819438	Planning				6/23/2025	
N/A	126819438	Planning	11/8/2024 A	1/15/2025	6/24/2025	9/4/2025	11/21/2025
N/A	125339786	Planning	9/17/2024 A	1/31/2025	9/30/2025	10/29/2025	8/31/2027
N/A	125339786	Planning	12/18/2024	12/18/2024		3/17/2025	5/16/2025
N/A	125855564	Planning				1/31/2025	2/28/2025
N/A	125855564	Planning	10/10/2024 A	10/10/2024 A		1/28/2025	4/1/2025
N/A	125855564	Planning	12/18/2024	12/18/2024		3/17/2025	5/16/2025
3006-RD	122534774	Engineering		9/19/2024 A		4/1/2025	12/20/2024
3416-RD	125761000	Planning	12/18/2024	12/18/2024		3/17/2025	5/16/2025
3547-RD	126722838					7/30/2025	5/2/2025
3413-RD	125918053	Planning	12/19/2024	1/9/2025	3/31/2025	4/29/2025	9/18/2025
3625-RD	126668572	Initiating	12/19/2024	1/14/2025	4/10/2025	5/9/2025	10/2/2025
3170-WD	124509963			10/1/2024	12/30/2024	1/30/2025	6/24/2025
2181-WD	116802865	Construction	10/10/2024 A				11/13/2024
N/A	125809239	Planning		1/7/2025	5/1/2025	6/2/2025	4/29/2026
N/A	128044998			10/1/2024	12/30/2024	1/30/2025	6/24/2025
N/A	125814432	Initiating		1/14/2025		12/31/2025	9/30/2025
N/A	127410406			10/1/2024	12/30/2024	1/30/2025	6/24/2025