

Key:

Completed

Q#	EGI Notification	Current Stage	Milestones in P6				
			Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	5/30/2025
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	1/31/2025 A	1/6/2025 A	12/22/2025
2040-WD	114868054	Staging	4/5/2021 A	5/6/2021 A	11/15/2021 A	8/1/2024 A	9/15/2025
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	11/25/2025
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	1/15/2026
N/A	118955812	In Progress	10/9/2024 A	6/7/2023 A	9/22/2025	10/22/2025	10/27/2026
N/A	119333953	In Progress	11/14/2024 A	1/9/2025 A		10/23/2026	9/25/2026
N/A	117934114	Engineering	7/15/2024 A	7/30/2024 A	3/27/2025 A	5/22/2025	3/13/2026
N/A	119673842	As-Builts	5/5/2022 A	6/2/2022 A	9/29/2023 A	10/16/2023 A	1/29/2025 A
N/A	120587079	Engineering	9/22/2022 A	10/20/2022 A	7/23/2025	7/23/2025	4/14/2026
N/A	121428277	Staging		2/7/2023 A		5/30/2025	11/17/2025
N/A	121887284	Staging	4/2/2024 A	5/23/2024 A	1/21/2025 A	1/29/2025 A	11/21/2025
N/A	122259924	Construction	10/12/2022 A	11/29/2022 A	5/7/2024 A	5/23/2025	3/28/2025
2916-RD	122020675	As-Builts		8/16/2022 A		1/17/2024 A	1/25/2025 A
N/A	122357935	Construction	11/14/2022 A	11/29/2022 A	11/13/2024 A	4/28/2025	6/30/2025
2934-RD	122167420	Planning		4/16/2024 A	5/30/2025	7/1/2025	11/6/2025
N/A	122241073	Staging	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	10/30/2025
N/A	122241073	As-Builts	12/6/2022 A	3/23/2023 A	5/7/2024 A	7/17/2024 A	1/28/2025 A
N/A	122371948	In Progress	8/30/2023 A	9/13/2023 A	5/9/2024 A	3/26/2025	12/1/2025
N/A	122153620	As-Builts	12/1/2022 A	3/23/2023 A	7/16/2024 A	7/16/2024 A	1/31/2025 A
N/A	121967154	Closeout				5/2/2024 A	11/22/2024 A
N/A	118491671	Construction		11/14/2022 A		6/9/2025	3/21/2025 A
2983-RD	122456331	As-Builts	1/10/2023 A	2/2/2023 A	7/6/2023 A	7/31/2023 A	11/18/2024 A
N/A	121972858	As-Builts	1/5/2023 A	2/8/2023 A	3/28/2024 A	10/4/2024 A	11/8/2024 A
N/A	121972858	As-Builts	1/5/2023 A	2/8/2023 A	4/1/2024 A	10/4/2024 A	11/8/2024 A
N/A	121717607	Closeout	1/19/2023 A	3/16/2023 A	9/1/2023 A	4/18/2024 A	11/15/2024 A
N/A	121717607	As-Builts	1/19/2023 A	3/16/2023 A	8/31/2023 A	5/22/2024 A	11/15/2024 A
1990-RD	114673026	Engineering	5/15/2023 A		9/12/2024 A	3/3/2025 A	8/7/2025
N/A	122275509	Planning	4/17/2025	5/19/2025	8/12/2025	9/8/2025	11/14/2025
N/A	122609883	Planning	2/2/2023 A	9/5/2024 A	3/3/2025	7/24/2025	4/18/2025
N/A	121851470	Initiating	4/6/2023 A	4/6/2023 A		6/29/2026	4/13/2026
2892-RD	121822650	As-Builts	6/13/2023 A	10/12/2023 A	2/20/2024 A	6/18/2024 A	11/8/2024 A
N/A	122524531	As-Builts	6/1/2023 A	6/1/2023 A	9/27/2024 A	9/25/2024 A	11/20/2024 A

N/A	122322701	Engineering			5/30/2025	6/26/2025	6/17/2026
N/A	123624885	As-Builts		8/16/2023 A	9/1/2023 A	11/20/2023 A	11/18/2024 A
N/A	122453230	Staging	7/5/2023 A	8/31/2023 A	7/26/2024 A	12/3/2024 A	6/2/2025
3012-RD	122786258	Construction		7/25/2024 A	12/9/2024 A	3/14/2025	2/25/2025 A
N/A	124457896	Construction		8/1/2023 A	4/26/2024 A	9/11/2024 A	2/24/2025 A
N/A	124457896	Engineering		11/20/2024 A	4/4/2025	4/30/2025	10/31/2025
3125-RD	123996601	As-Builts	5/19/2023 A			2/8/2024 A	12/19/2024 A
3126-RD	123965650	Engineering		7/30/2024 A		7/28/2025	4/30/2025
N/A	123006023	PA and JE	10/13/2023 A	10/13/2023 A	3/31/2025	3/31/2025	5/15/2025
N/A	125783848	Construction		3/14/2024 A		6/6/2025	2/15/2025 A
N/A	123905132	Staging	9/6/2023 A	9/6/2023 A	8/14/2024 A	11/14/2024 A	4/25/2025
N/A	125703506	PA and JE				5/30/2025	1/22/2025 A
N/A	125792907	Closeout				11/14/2023 A	10/11/2024 A
N/A	122524531	Construction	9/20/2023 A	9/20/2023 A	10/28/2024 A	10/28/2024 A	5/22/2025
N/A	124809025	Engineering		9/28/2023 A		4/30/2025	11/5/2025
2554-WD	119130671	As-Builts	10/5/2023 A	10/30/2023 A	4/10/2024 A	10/22/2024 A	11/13/2024 A
N/A	121550219	As-Builts	4/19/2024 A	4/19/2024 A		9/16/2024 A	10/8/2024 A
N/A	123034127	Staging	2/6/2024 A	4/19/2024 A	12/9/2024 A	2/27/2025 A	7/17/2025
3098-WD	123587936	Closeout	10/10/2023 A	11/22/2023 A	7/2/2024 A	9/23/2024 A	12/13/2024 A
2942-RD	122067925	Staging	9/26/2023 A	1/25/2024 A	7/18/2024 A	10/16/2024 A	11/12/2025
N/A	125790202	Construction		3/14/2024 A		7/3/2025	2/15/2025 A
2484-WD	118619187	On Hold	12/6/2023 A	4/1/2025	4/29/2025	5/15/2025	5/12/2025
2484-WD	118619187	On Hold		6/2/2025	8/27/2025	9/25/2025	2/24/2026
2484-WD	118619187	On Hold	12/6/2023 A	4/15/2025	4/1/2025	8/13/2025	9/24/2025
2484-WD	118619187	On Hold			5/27/2025	12/22/2025	2/25/2026
N/A	123422019	Engineering		3/12/2024 A		8/1/2025	4/30/2025
N/A	123257431	Initiating	10/8/2024 A	11/20/2024 A	7/30/2025	1/7/2026	3/31/2026
2994-RD	122509819	Closeout	1/9/2024 A	1/18/2024 A	7/25/2024 A	9/20/2024 A	11/15/2024 A
N/A	123584530	Initiating		4/11/2025		2/27/2026	12/1/2025
N/A	123584530	Initiating		4/11/2025		4/29/2026	2/2/2026
3181-RD	124519178	Engineering		1/10/2024 A		5/23/2025	4/9/2025
3222-RD	124904178	Staging			3/17/2025	4/28/2025	12/23/2025
N/A	125844317	Engineering		2/27/2024 A		8/26/2025	7/29/2025
N/A	125399233	Staging	2/1/2024 A	3/6/2024 A		6/2/2025	11/4/2025
N/A	125769390	Staging		3/11/2024 A		6/30/2025	4/17/2025
N/A	125820697	Staging		3/14/2024 A		6/30/2025	4/17/2025
N/A	125324087	As-Builts		3/29/2024 A		8/13/2024 A	11/19/2024 A
N/A	125729954	PA and JE		4/15/2024 A		3/3/2025	11/14/2024 A
N/A	125634325	Engineering	7/9/2024 A	7/9/2024 A	10/31/2025	12/31/2025	3/4/2026

N/A	125024335	As-Builts		2/13/2024 A		10/4/2024 A	11/20/2024 A
N/A	125561867	Staging		3/14/2024 A		6/30/2025	4/17/2025
N/A	123307010	Staging	4/9/2024 A	4/23/2024 A	12/30/2024 A	3/31/2025	12/15/2025
N/A	125775694	Staging		3/14/2024 A		6/30/2025	4/17/2025
N/A	125775694	Staging		12/4/2024 A		12/29/2025	6/30/2025
N/A	122534699	Engineering		3/17/2025		10/28/2025	8/4/2025
2120-RD	115480196	Engineering	4/2/2024 A	4/2/2024 A	5/30/2025	5/30/2025	6/30/2025
N/A	125899492	Initiating	1/9/2025 A	5/14/2025	11/4/2026	11/4/2026	3/25/2027
N/A	126951264	Engineering		7/25/2024 A	8/1/2025	10/1/2025	12/29/2025
N/A	122918080	Construction				10/22/2024 A	3/14/2025
N/A	125866977	On Hold		8/7/2024 A	12/16/2024 A	4/25/2025	3/4/2026
N/A	125921138	Construction				7/11/2024 A	1/10/2025 A
N/A	124145251	Construction		6/13/2024 A	11/18/2024 A	2/25/2025 A	4/11/2025
N/A	125687572	Initiating		3/26/2025		10/9/2025	7/16/2025
2595-WD	119626368	Construction	10/10/2024 A	10/10/2024 A		1/23/2025 A	3/24/2025
N/A	125900543	PA and JE		3/3/2025 A		2/24/2025 A	4/8/2025
N/A	125744271	As-Builts				10/21/2024 A	2/26/2025 A
3112-WD	123733970	Planning		4/11/2025		1/6/2026	10/7/2025
N/A	125824256	Construction		11/14/2024 A		10/16/2025	7/23/2025
N/A	125539655	Initiating		3/27/2025		4/28/2025	8/22/2025
N/A	125539655	Initiating		3/27/2025		4/29/2025	8/22/2025
N/A	125539655	Initiating		3/27/2025		4/28/2025	8/22/2025
N/A	125637049	Staging		9/18/2024 A		4/10/2025	10/31/2025
N/A	122495095	Staging		9/27/2024 A		7/2/2025	3/21/2025
3281-RD	125521393	Engineering		10/24/2024 A	3/25/2025	4/30/2025	6/30/2025
3465-RD	125797939	Engineering	9/12/2024 A	10/2/2024 A	8/4/2025	8/29/2025	2/4/2026
N/A	125875295	PA and JE	10/11/2024 A	10/11/2024 A		2/24/2025 A	4/28/2025
N/A	128165661	Staging	7/24/2024 A			12/6/2024 A	4/24/2025
N/A	124196395	Engineering		8/20/2024 A		8/1/2025	7/3/2025
N/A	125370440	Construction	8/14/2024 A	10/14/2024 A		11/5/2024 A	2/17/2025 A
3113-WD	123775802	Initiating		3/31/2025	6/25/2025	7/25/2025	12/18/2025
3281-RD	125521393	As-Builts				1/29/2025 A	1/30/2025 A
N/A	126819438	Planning				7/21/2025	
N/A	126819438	Planning	11/8/2024 A	1/15/2025 A	6/9/2025	8/21/2025	11/21/2025
N/A	125339786	On Hold	9/17/2024 A	1/31/2025	9/30/2025	10/29/2025	8/31/2027
N/A	125339786	PA and JE	1/15/2025 A	1/15/2025 A		3/4/2025 A	4/1/2025
N/A	125855564	Construction				1/29/2025 A	2/19/2025 A
N/A	125855564	PA and JE	10/10/2024 A	10/10/2024 A		2/24/2025 A	4/7/2025
N/A	125855564	PA and JE	1/15/2025 A	1/15/2025 A		3/10/2025 A	5/16/2025

3006-RD	122534774	As-Builts		9/19/2024 A		12/20/2024 A	1/15/2025 A
3416-RD	125761000	PA and JE	1/15/2025 A	1/15/2025 A		3/4/2025 A	5/13/2025
3547-RD	126722838	Construction				6/18/2025	3/25/2025
3413-RD	125918053	Planning	12/19/2024 A	1/9/2025 A	12/31/2025	2/2/2026	5/13/2026
3625-RD	126668572	Planning	12/19/2024 A	1/17/2025 A	6/25/2025	7/25/2025	12/22/2025
3170-WD	124509963	Planning		3/31/2025	9/30/2025	10/31/2025	12/31/2025
2181-WD	116802865	As-Builts	10/10/2024 A			1/2/2025 A	11/13/2024 A
N/A	125809239	Planning		1/7/2025 A	9/1/2025	10/28/2025	9/10/2026
N/A	127309102	Staging				3/7/2025 A	3/21/2025
2390-WD	118264189			9/30/2024		5/27/2025	3/3/2025
N/A	128116519			9/30/2024		5/27/2025	3/3/2025
N/A	128044998			3/31/2025	6/10/2025	6/12/2025	10/21/2025
N/A	125922012			9/30/2024		5/27/2025	3/3/2025
3042-WD	122999678					5/30/2025	10/17/2025
3819-RD	128097063	Initiating		4/25/2025		5/27/2026	1/28/2026
N/A	125814432	Engineering		1/7/2025 A		12/31/2025	9/30/2025
N/A	125021032						
N/A	127410406			3/31/2025	6/10/2025	6/12/2025	10/21/2025
N/A	125887925	Construction		2/11/2025 A		7/28/2025	4/30/2025
N/A	125923154	Initiating		3/11/2025	5/30/2025	7/1/2025	8/8/2025
N/A	122528508						
N/A	125717002						
N/A	123498481			4/30/2025		3/31/2026	12/31/2025
N/A	125810656						
N/A	128146167						
N/A	128165692						
N/A	125688281						