

Key:

Completed

			Milestones in P6				
Q#	EGI Notification	Current Stage	Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	6/2/2026
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	1/31/2025 A	1/6/2025 A	12/23/2025
2040-WD	114868054	Staging	4/5/2021 A	5/6/2021 A	11/15/2021 A	8/1/2024 A	8/3/2026
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	1/30/2026
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	1/30/2026
N/A	118955812	In Progress	10/9/2024 A	6/7/2023 A	11/25/2025	1/12/2026	10/19/2026
N/A	119333953	In Progress	11/14/2024 A	1/9/2025 A		4/14/2026	9/22/2026
N/A	117934114	Engineering	7/15/2024 A	7/30/2024 A	3/27/2025 A	10/28/2025	1/22/2027
N/A	119673842	As-Built	5/5/2022 A	6/2/2022 A	9/29/2023 A	10/16/2023 A	1/29/2025 A
N/A	120587079	Engineering	9/22/2022 A	10/20/2022 A	10/10/2025 A	10/10/2025 A	8/3/2026
N/A	121428277	Staging		2/7/2023 A		12/31/2025	5/5/2026
N/A	119026209	As-Built		4/7/2023 A		4/28/2026	3/7/2025 A
N/A	121887284	Construction	4/2/2024 A	5/23/2024 A	1/21/2025 A	1/29/2025 A	12/5/2025
N/A	122259924	As-Built	10/12/2022 A	11/29/2022 A	5/7/2024 A	10/1/2025	9/5/2025 A
2916-RD	122020675	Closeout		8/16/2022 A		1/17/2024 A	1/25/2025 A
N/A	122357935	As-Built	11/14/2022 A	11/29/2022 A	11/13/2024 A	4/2/2025 A	5/30/2025 A
N/A	122357935	Pending Cancellation	10/12/2022 A	11/29/2022 A	12/3/2027	12/3/2027	12/6/2027
2934-RD	122167420	Planning		4/16/2024 A	6/2/2025 A	10/29/2025	4/9/2026
N/A	122241073	Construction	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	12/19/2025
N/A	122241073	Closeout	12/6/2022 A	3/23/2023 A	5/7/2024 A	7/17/2024 A	1/28/2025 A
N/A	122371948	Construction	8/30/2023 A	9/13/2023 A	5/9/2024 A	10/17/2025	12/15/2025
N/A	122153620	Closeout	12/1/2022 A	3/23/2023 A	7/16/2024 A	7/16/2024 A	1/31/2025 A
N/A	118491671	PA and JE		11/14/2022 A		1/6/2026	3/21/2025 A
1990-RD	114673026	Staging	5/15/2023 A		9/12/2024 A	3/3/2025 A	2/19/2026
N/A	122275509	Planning	10/14/2025	11/14/2025	2/11/2026	3/11/2026	4/28/2026
N/A	122609883	Planning	2/2/2023 A	9/5/2024 A		3/25/2026	12/17/2025
N/A	121851470	Pending Cancellation	4/6/2023 A	4/6/2023 A			
N/A	122322701	Engineering			11/1/2024 A	5/27/2025 A	3/2/2026
N/A	122453230	Closeout	7/5/2023 A	8/31/2023 A	7/26/2024 A	12/3/2024 A	5/30/2025 A
3012-RD	122786258	Closeout		7/25/2024 A	12/9/2024 A	3/21/2025 A	2/25/2025 A
N/A	124457896	Closeout		8/1/2023 A	4/26/2024 A	9/11/2024 A	2/24/2025 A
N/A	122289470	Staging		11/20/2024 A	3/19/2025 A	7/21/2025 A	12/6/2025
3126-RD	123965650	Construction		7/30/2024 A		2/27/2026	4/24/2025 A

N/A	123006023	Staging	10/13/2023 A	10/13/2023 A	6/5/2024 A	12/4/2025	3/31/2026
N/A	125783848	PA and JE		3/14/2024 A		12/31/2025	2/15/2025 A
N/A	123905132	Construction	9/6/2023 A	9/6/2023 A	8/14/2024 A	11/14/2024 A	12/31/2025
N/A	125703506	PA and JE				12/31/2025	1/22/2025 A
N/A	122524531	Construction	9/20/2023 A	9/20/2023 A	10/28/2024 A	10/28/2024 A	5/19/2025 A
N/A	124809025	Construction		9/28/2023 A		8/28/2025 A	11/26/2025
N/A	123034127	Construction	2/6/2024 A	4/19/2024 A	12/9/2024 A	2/27/2025 A	10/17/2025 A
2942-RD	122067925	Staging	9/26/2023 A	1/25/2024 A	7/18/2024 A	10/16/2024 A	11/26/2025
N/A	125790202	PA and JE		3/14/2024 A		12/31/2025	2/15/2025 A
2484-WD	118619187	Cancelled	12/6/2023	6/26/2025	6/26/2025	10/23/2025	6/26/2025
2484-WD	118619187	Cancelled			8/21/2025	3/20/2026	6/26/2025
N/A	123422019	PA and JE		3/12/2024 A		10/28/2025	4/24/2025 A
N/A	123257431	Planning	10/8/2024 A	11/20/2024 A	4/16/2026	6/25/2026	4/23/2027
N/A	123584530	Initiating		8/13/2025 A		9/2/2026	6/8/2026
N/A	123584530	Initiating		8/13/2025 A		7/10/2026	4/15/2026
3181-RD	124519178	Construction		1/10/2024 A		3/16/2026	2/20/2026
3222-RD	124904178	Engineering			11/3/2025	2/2/2026	7/1/2026
N/A	125844317	Construction		2/27/2024 A		12/10/2025	11/7/2025
N/A	125399233	Staging	2/1/2024 A	3/6/2024 A		6/25/2025 A	10/23/2025 A
N/A	125769390	As-Builts		3/11/2024 A		12/31/2025	7/23/2025 A
N/A	125820697	PA and JE		3/14/2024 A		12/31/2025	4/4/2025 A
N/A	125820697	Engineering	2/14/2023 A	4/13/2023 A	3/3/2026	3/3/2026	1/28/2027
N/A	125820697	Engineering	2/14/2023 A	4/13/2023 A	2/19/2026	2/19/2026	12/10/2026
N/A	125634325	Engineering	7/9/2024 A	7/9/2024 A	1/30/2026	3/31/2026	5/28/2026
N/A	125561867	PA and JE		3/14/2024 A		12/31/2025	3/14/2025 A
N/A	123307010	Staging	4/9/2024 A	4/23/2024 A	12/30/2024 A	10/31/2025	1/30/2026
N/A	125775694	Staging		3/14/2024 A		3/20/2026	1/12/2026
N/A	125775694	As-Builts		12/4/2024 A		6/3/2026	12/3/2025
N/A	122534699	Engineering		7/15/2025 A		5/8/2026	2/11/2026
2120-RD	115480196	Engineering	4/2/2024 A	4/2/2024 A	3/25/2025 A	10/29/2025	2/27/2026
N/A	125899492						
N/A	125899492	Initiating	1/9/2025 A	7/24/2025 A	6/14/2027	6/14/2027	11/14/2028
N/A	126951264	Engineering		7/25/2024 A	9/23/2025 A	12/2/2025	1/26/2026
N/A	122918080	Closeout				10/22/2024 A	3/14/2025 A
N/A	125866977	On Hold		8/7/2024 A	12/16/2024 A	3/2/2027	9/30/2027
N/A	125921138	Construction				7/11/2024 A	1/10/2025 A
N/A	124145251	Construction		6/13/2024 A	11/18/2024 A	2/25/2025 A	10/23/2025
N/A	125687572	Staging		3/25/2025 A		3/19/2026	12/19/2025
N/A	125744271	As-Builts				10/21/2024 A	2/26/2025 A

3112-WD	123733970	Engineering				4/29/2027	9/30/2026
N/A	125824256	PA and JE		11/14/2024 A		10/27/2025	5/16/2025 A
N/A	125637049	Staging		9/18/2024 A	11/21/2025	3/23/2026	5/13/2026
N/A	122495095	As-Built		9/27/2024 A		4/23/2025 A	3/21/2025 A
3281-RD	125521393	Construction		10/24/2024 A	3/19/2025 A	7/2/2025 A	7/24/2025 A
3465-RD	125797939	Engineering	9/12/2024 A	10/2/2024 A	8/4/2025 A	10/1/2025	4/30/2026
N/A	125875295	Construction	10/11/2024 A	10/11/2024 A		2/24/2025 A	10/29/2025
N/A	128165661	Construction	7/24/2024 A			12/6/2024 A	12/5/2025
N/A	124196395	Construction		8/20/2024 A		1/28/2026	10/30/2025
N/A	124702749	Planning	9/3/2025 A	9/17/2025 A	3/31/2026	4/30/2026	9/30/2026
N/A	125370440	Engineering	3/31/2025 A		11/25/2025	12/29/2025	7/7/2026
N/A	126819438	Planning			7/17/2026	10/12/2026	12/3/2026
N/A	126819438	Engineering	11/8/2024 A	1/15/2025 A	10/14/2025 A	12/30/2025	6/29/2026
N/A	126819438			9/30/2024		5/27/2025	3/3/2025
N/A	125339786		9/17/2024 A	2/2/2026	10/1/2026	10/30/2026	8/30/2028
3006-RD	122534774	Closeout		9/19/2024 A		12/20/2024 A	1/15/2025 A
3547-RD	126722838	As-Built				12/1/2025	5/12/2025 A
3413-RD	125918053	Engineering	12/19/2024 A	1/9/2025 A	1/30/2026	3/31/2026	5/29/2026
3625-RD	126668572	Engineering	12/19/2024 A	1/17/2025 A		1/30/2026	6/9/2026
3170-WD	124509963	Planning	4/4/2025 A	11/14/2025	3/20/2026	4/17/2026	10/30/2026
N/A	125809239	Engineering		1/7/2025 A	11/6/2025	1/9/2026	7/2/2026
N/A	127309102	As-Built				3/7/2025 A	5/29/2025 A
2390-WD	118264189	PA and JE	3/11/2025 A			6/24/2025 A	5/2/2025 A
N/A	128116519	As-Built		5/13/2025 A		10/29/2025	6/13/2025 A
N/A	128044998	Engineering		4/9/2025 A	11/21/2025	12/5/2025	3/31/2026
N/A	125922012	Construction		3/25/2025 A		1/13/2026	11/17/2025
3042-WD	122999678	Engineering				10/31/2025	10/30/2025
3819-RD	128097063	Staging				8/13/2026	12/12/2025
N/A	125814432	PA and JE		1/7/2025 A		1/30/2026	7/9/2025 A
N/A	125021032	Initiating		11/20/2025		8/25/2026	5/29/2026
N/A	127410406	Engineering	5/21/2025 A	8/27/2025 A	1/16/2026	1/30/2026	10/30/2026
N/A	125887925	PA and JE		2/11/2025 A		10/14/2025	5/1/2025 A
N/A	125923154	Construction		3/3/2025 A		8/7/2025 A	10/17/2025
N/A	125740746	Staging		5/16/2025 A		7/30/2025 A	11/19/2025
N/A	122528508	Staging		8/20/2025 A		10/28/2025	12/1/2025
N/A	123017788					12/6/2024	10/1/2024
N/A	127410923	Engineering				10/31/2025	9/26/2025 A
3308-RD	125670304	Planning	8/7/2025 A	9/11/2025 A	3/31/2026	4/29/2026	6/30/2026
N/A	125717002	Initiating					2/5/2026

N/A	123498481	Staging		5/29/2025 A		5/13/2026	2/17/2026
N/A	125810656	Staging		5/16/2025 A		9/4/2025 A	11/18/2025
N/A	121754976	Planning	10/22/2025	10/29/2025	3/31/2026	4/30/2026	6/30/2026
N/A	125904521	Staging				6/8/2026	12/9/2025
N/A	125908193	As-Builts		5/6/2025 A		2/3/2026	9/26/2025 A
3514-RD	126279943			10/28/2025		6/25/2026	4/1/2026
N/A	128146167	Engineering		9/2/2025 A		6/8/2026	3/13/2026
N/A	128165692						
N/A	125688281						
N/A	125827971	Closeout				10/21/2025	7/9/2025 A
3913-RD	128342319	Closeout				9/15/2025 A	7/14/2025 A
3709-RD	127314314						
N/A	125924166	Planning	8/12/2025 A	9/17/2025 A	3/31/2026	4/30/2026	9/30/2026
3441-RD	125772799	Staging		7/21/2025 A		8/28/2026	6/3/2026
N/A	125709974	Initiating		10/1/2024	12/30/2024	1/30/2025	6/24/2025
N/A	125855499	Planning	8/8/2025 A	9/22/2025 A		1/2/2026	3/6/2026
N/A	124785995	Initiating	10/2/2025 A	11/7/2025	4/10/2026	4/10/2026	8/28/2026
N/A	127503123	Planning			10/9/2025	11/7/2025	4/10/2026
4001-WD	128743501	Initiating		11/18/2025		3/13/2026	4/8/2026
N/A	127577819			9/30/2024		5/27/2025	3/3/2025
N/A	124804722	Initiating		1/2/2026		8/26/2026	6/1/2026
N/A	125688281						