

Key:

Completed

			Milestones in P6				
Q#	EGI Notification	Current Stage	Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	8/28/2026
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	1/31/2025 A	1/6/2025 A	3/10/2026 A
2040-WD	114868054	Staging	4/5/2021 A	5/6/2021 A	11/15/2021 A	8/1/2024 A	11/30/2026
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	2/3/2027
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	12/31/2026
N/A	118955812	In Progress	10/9/2024 A	6/7/2023 A	4/30/2026	5/29/2026	12/4/2026
N/A	119333953	In Progress	11/14/2024 A	1/9/2025 A		5/6/2026	11/16/2026
N/A	117934114	Engineering	7/15/2024 A	7/30/2024 A	3/27/2025 A	12/9/2025 A	2/17/2027
N/A	121428277	Staging	2/2/2026 A	2/7/2023 A		4/30/2026	8/31/2026
N/A	121887284	Construction	4/2/2024 A	5/23/2024 A	1/21/2025 A	1/29/2025 A	4/2/2026 A
2934-RD	122167420	Planning	1/4/2024 A	4/16/2024 A	6/2/2025 A	4/30/2026	9/9/2026
N/A	122241073	Construction	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	4/10/2026
N/A	122371948	Construction	8/30/2023 A	9/13/2023 A	5/9/2024 A	11/17/2025 A	12/14/2025 A
1990-RD	114673026	Closeout	5/15/2023 A		9/12/2024 A	3/3/2025 A	10/22/2025 A
N/A	122322701	Engineering			11/1/2024 A	5/27/2025 A	12/29/2026
2533-WD	119016704	Initiating	4/1/2026	12/19/2025 A		2/11/2027	11/12/2026
N/A	122289470	As-Builts		11/20/2024 A	3/19/2025 A	7/21/2025 A	12/6/2025 A
N/A	123006023	Construction	10/13/2023 A	10/13/2023 A	6/5/2024 A	3/19/2026	4/30/2026
N/A	123905132	Closeout	9/6/2023 A	9/6/2023 A	8/14/2024 A	11/14/2024 A	1/8/2026 A
N/A	124809025	As-Builts		9/28/2023 A		8/28/2025 A	11/17/2025 A
N/A	123034127	Closeout	2/6/2024 A	4/19/2024 A	12/9/2024 A	2/27/2025 A	10/17/2025 A
2942-RD	122067925	Construction	9/26/2023 A	1/25/2024 A	7/18/2024 A	10/16/2024 A	3/5/2026 A
N/A	123257431	Planning	10/8/2024 A	11/20/2024 A	5/18/2026	7/27/2026	5/24/2027
N/A	123584530	Initiating	2/2/2026 A	8/13/2025 A		11/20/2026	8/26/2026
N/A	123584530	Initiating	3/2/2026 A	8/13/2025 A		8/20/2027	5/26/2027
3181-RD	124519178	Construction	1/8/2024 A	1/10/2024 A		11/9/2026	9/14/2026
3222-RD	124904178	As-Builts			10/30/2025 A	11/10/2025 A	12/18/2025 A
N/A	125844317	As-Builts		2/27/2024 A		3/30/2026	11/7/2025 A
N/A	125399233	Staging	2/1/2024 A	3/6/2024 A		6/25/2025 A	10/23/2025 A
N/A	125820697	Engineering	2/14/2023 A	4/13/2023 A	11/25/2026	11/25/2026	12/1/2027
N/A	125820697	Engineering	2/14/2023 A	4/13/2023 A	11/13/2026	11/13/2026	12/30/2027
N/A	125634325	Engineering	7/9/2024 A	7/9/2024 A	9/28/2026	11/24/2026	12/28/2026
N/A	123307010	Construction	4/9/2024 A	4/23/2024 A	12/30/2024 A	11/14/2025 A	3/30/2026
N/A	125775694	Staging		3/14/2024 A		6/26/2026	4/20/2026

N/A	125544787	As-Builts		12/4/2024 A		10/26/2026	4/28/2026
N/A	122534699	Engineering	7/15/2025 A			9/24/2026	6/30/2026
2120-RD	115480196	Staging	4/2/2024 A	4/2/2024 A	3/25/2025 A	3/30/2026	6/1/2026
N/A	123936849						
N/A	126951264	Construction	7/25/2024 A		9/23/2025 A	9/10/2026	1/23/2026 A
N/A	125866977	On Hold		8/7/2024 A	12/16/2024 A	3/2/2027	9/29/2027
N/A	124145251	Closeout		6/13/2024 A	11/18/2024 A	2/25/2025 A	10/23/2025 A
N/A	125687572	Staging		3/25/2025 A		7/27/2026	1/20/2026 A
3112-WD	123733970	Staging				2/5/2027	9/8/2026
N/A	125637049	Engineering	7/24/2024 A	9/18/2024 A	3/27/2026	7/22/2026	9/30/2026
3465-RD	125797939	Staging	9/12/2024 A	10/2/2024 A	8/4/2025 A	11/17/2025 A	7/17/2026
N/A	125875295	Closeout	10/11/2024 A	10/11/2024 A		2/24/2025 A	2/6/2026 A
N/A	128165661	Closeout	7/24/2024 A			12/6/2024 A	12/31/2025 A
N/A	124196395	As-Builts	1/2/2024 A	8/20/2024 A		3/25/2026	10/30/2025 A
N/A	124702749	Pending Cancellation	9/3/2025 A	9/17/2025 A	3/22/2027	4/20/2027	5/20/2027
N/A	125370440	Pending Cancellation	3/31/2025 A				
N/A	126819438	Planning	4/1/2026		9/15/2026	12/11/2026	2/3/2027
3442-RD	125859638	Initiating	2/4/2026 A			11/12/2026	9/17/2026
N/A	125339786	On Hold	9/17/2024 A	4/29/2026	12/30/2026	2/1/2027	11/27/2028
3413-RD	125918053	Construction	12/19/2024 A	1/9/2025 A	2/2/2026 A	3/27/2026	3/21/2026 A
3625-RD	126668572	Construction	12/19/2024 A	1/17/2025 A	5/26/2026	5/26/2026	5/29/2026
3170-WD	124509963	Engineering	4/4/2025 A	11/18/2025 A	3/31/2026	4/30/2026	10/30/2026
N/A	125809239	Engineering	1/7/2025 A		10/29/2025 A	5/26/2026	11/25/2026
N/A	128044998	Construction		4/9/2025 A	11/20/2025 A	2/4/2026 A	3/13/2026 A
N/A	125922012	As-Builts		3/25/2025 A		8/25/2026	1/28/2026 A
3042-WD	122999678	Closeout				4/30/2026	10/30/2025 A
3819-RD	128097063	As-Builts				11/30/2026	11/19/2025 A
N/A	125021032	Initiating	3/4/2026 A			12/16/2026	9/17/2026
N/A	127410406	Construction	5/21/2025 A	8/27/2025 A	1/29/2026 A	4/30/2026	4/15/2026
N/A	128144246	Initiating	2/2/2026 A			1/6/2027	10/7/2026
N/A	125923154	As-Builts		3/3/2025 A		8/7/2025 A	10/3/2025 A
N/A	122528508	As-Builts		8/20/2025 A		2/9/2026 A	2/12/2026 A
N/A	123017788	Planning				4/1/2026	12/3/2025 A
N/A	127576371	Pending Cancellation	3/2/2026 A		11/17/2026	12/18/2026	1/22/2027
N/A	127410923	Planning	3/2/2026 A		5/27/2026	6/26/2026	8/5/2026
3308-RD	125670304	Planning	8/7/2025 A	9/11/2025 A	9/24/2026	11/5/2026	1/26/2027
N/A	125717002	Initiating					11/14/2025 A
N/A	123498481	Staging		5/29/2025 A		8/27/2026	6/1/2026
N/A	125810656	Closeout		5/16/2025 A		9/4/2025 A	12/15/2025 A
N/A	121754976	Engineering	10/22/2025 A	10/30/2025 A	3/31/2027	4/30/2027	8/30/2027

3514-RD	126279943	Planning				6/30/2026	1/28/2026 A
N/A	128146167	As-Builts		9/2/2025 A		5/21/2026	12/4/2025 A
2958-RD	122375253		4/22/2026	4/28/2026		12/11/2026	9/15/2026
N/A	127576371	Initiating	4/1/2026			11/20/2026	8/26/2026
N/A	125924166	Planning	8/12/2025 A	9/17/2025 A	4/30/2026	6/12/2026	2/3/2027
N/A	125904696	Pending Cancellation		1/20/2027	4/15/2027	5/14/2027	10/6/2027
3441-RD	125772799	Staging	7/21/2025 A			8/28/2026	6/3/2026
N/A	125709974	Planning	1/14/2026 A		7/2/2026	10/30/2026	12/15/2027
N/A	125616557	Initiating	3/23/2026 A		7/1/2026	7/1/2026	8/7/2026
N/A	125855499	Pending Cancellation	8/8/2025 A	9/22/2025 A		6/23/2026	6/30/2026
N/A	124785995	Planning	10/2/2025 A	12/3/2025 A	8/31/2026	8/31/2026	10/28/2026
N/A	127503123	Construction			12/10/2025 A	12/10/2025 A	12/8/2025 A
4001-WD	128743501	Initiating	4/22/2026			7/28/2026	8/14/2026
N/A	127577819	Initiating	11/12/2025 A			7/22/2026	4/30/2026
N/A	124804722	On Hold	12/31/2026			9/24/2027	6/30/2027
N/A	130795488						
N/A	125739891			10/1/2024	12/30/2024	1/30/2025	6/24/2025
4283-RD	131150366	Initiating	2/2/2026 A			8/25/2026	5/29/2026
N/A	125783232	Initiating	4/1/2026	4/28/2026		12/22/2026	9/24/2026
N/A	123028842	Initiating	10/1/2024		12/30/2024	1/30/2025	6/24/2025
N/A	130719649		10/1/2024		12/30/2024	1/30/2025	6/24/2025
N/A	128167724						
2764-WD	120719906	Staging	2/6/2026 A		2/9/2026 A	2/13/2026 A	3/26/2026 A
N/A	128171325		3/25/2026		6/18/2026	7/21/2026	12/14/2026
N/A	125909107			10/1/2024	12/30/2024	1/30/2025	6/24/2025
N/A	130735383	Planning	1/27/2026 A	4/8/2026	7/20/2026	8/31/2026	1/12/2027
N/A	125910968	Planning	3/2/2026 A		5/27/2026	6/26/2026	8/19/2026
3156-RD	124358055		10/1/2024		12/30/2024	1/30/2025	6/24/2025
N/A	130993368	Planning	3/2/2026 A		5/27/2026	6/26/2026	7/22/2026
4215-RD	130917204		4/2/2026 A		6/29/2026	7/29/2026	12/22/2026
4087-RD	129466415	Planning	3/2/2026 A		4/28/2026	5/28/2026	8/26/2026
N/A	129060866	Initiating	10/1/2024		12/30/2024	1/30/2025	6/24/2025
N/A	131548105						