

Key:

Completed

			Milestones in P6				
Q#	EGI Notification	Current Stage	Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
2007-RD	114700041	In Progress	10/24/2019 A	1/15/2020 A	7/16/2020 A	3/1/2021 A	12/1/2026
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	1/31/2025 A	1/6/2025 A	3/10/2026 A
2040-WD	114868054	Staging	4/5/2021 A	5/6/2021 A	11/15/2021 A	8/1/2024 A	11/30/2026
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/5/2022 A	2/3/2027
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/19/2022 A	4/2/2027
N/A	118955812	In Progress	10/9/2024 A	6/7/2023 A	6/8/2026 A	7/2/2026	12/2/2026
N/A	119333953	In Progress	11/14/2024 A	1/9/2025 A		5/8/2026 A	12/18/2026
N/A	117934114	Engineering	7/15/2024 A	7/30/2024 A	3/27/2025 A	12/9/2025 A	12/14/2026
N/A	121428277	Staging	2/2/2026 A	2/7/2023 A		7/7/2026 A	9/21/3757
N/A	121887284	Closeout	4/2/2024 A	5/23/2024 A	1/21/2025 A	1/29/2025 A	4/2/2026 A
2934-RD	122167420	Planning	1/4/2024 A	4/16/2024 A	6/2/2025 A	11/30/2026	4/1/2027
N/A	122241073	As-Built	12/6/2022 A	3/23/2023 A	5/7/2024 A	5/7/2024 A	4/10/2026 A
N/A	122322701	Engineering			11/1/2024 A	5/27/2025 A	2/16/2027
2533-WD	119016704	Construction	3/12/2026 A	12/19/2025 A		9/24/2026	4/24/2026 A
N/A	120760228						
N/A	123006023	Construction	10/13/2023 A	10/13/2023 A	6/5/2024 A	2/10/2026 A	6/5/2026 A
N/A	123905132	Closeout	9/6/2023 A	9/6/2023 A	8/14/2024 A	11/14/2024 A	1/8/2026 A
2942-RD	122067925	Construction	9/26/2023 A	1/25/2024 A	7/18/2024 A	10/16/2024 A	3/5/2026 A
N/A	123257431	Planning	10/8/2024 A	11/20/2024 A	4/29/2026 A	8/4/2026	5/14/2027
N/A	123584530	Closeout	2/2/2026 A	8/13/2025 A		9/24/2026	4/24/2026 A
N/A	123584530	Engineering	3/2/2026 A	8/13/2025 A		11/18/2027	8/24/2027
3181-RD	124519178	Construction	1/8/2024 A	1/10/2024 A		11/9/2026	8/5/2026
N/A	114435503	Engineering	2/14/2023 A	4/13/2023 A	11/25/2026	11/25/2026	10/27/2027
N/A	114435503	Engineering	2/14/2023 A	4/13/2023 A	11/13/2026	11/13/2026	10/27/2027
N/A	125634325	Engineering	7/9/2024 A	7/9/2024 A	12/31/2026	2/1/2027	3/4/2027
N/A	123307010	Closeout	4/9/2024 A	4/23/2024 A	12/30/2024 A	11/14/2025 A	3/10/2026 A
N/A	125775694	As-Built		3/14/2024 A		9/4/2026	4/2/2026 A
N/A	122534699	Construction	7/15/2025 A			10/14/2026	6/24/2026 A
2120-RD	115480196	Construction	4/2/2024 A	4/2/2024 A	3/25/2025 A	7/31/2026	11/2/2026
N/A	123936849	On Hold		7/10/2026		3/8/2027	12/8/2026
N/A	126951264	Construction	7/25/2024 A		9/23/2025 A	12/10/2026	1/23/2026 A
N/A	125866977	On Hold		8/7/2024 A	12/16/2024 A	3/2/2027	9/29/2027
N/A	125687572	PA and JE		3/25/2025 A		8/31/2026	1/20/2026 A
3112-WD	123733970	Construction				12/16/2026	4/21/2026 A

N/A	125539655	Initiating	3/27/2025 A	6/25/2025 A		12/1/2026	7/30/2027
N/A	125539655	Initiating	3/27/2025 A	6/25/2025 A		7/29/2026	6/30/2027
N/A	125539655	Initiating	3/27/2025 A	6/25/2025 A		5/29/2026	4/12/2027
N/A	125637049	Engineering	7/24/2024 A	9/18/2024 A	7/6/2026 A	9/29/2026	1/5/2027
3465-RD	125797939	Staging	9/12/2024 A	10/2/2024 A	8/4/2025 A	11/17/2025 A	6/5/2026 A
N/A	124702749	Pending Cancellation	3/9/2026	3/20/2026	8/12/2026	9/11/2026	3/2/2026
N/A	125370440	Pending Cancellation	3/2/2026				3/2/2026
N/A	126819438	Planning	4/1/2026 A		12/28/2026	3/25/2027	5/13/2027
3507-RD	126307220	Construction	11/8/2024 A	1/15/2025 A	10/14/2025 A	1/31/2026 A	3/23/2027
3442-RD	125859638	Staging	2/4/2026 A			11/25/2026	9/30/2026
N/A	125339786	On Hold	9/17/2024 A	7/30/2026	4/1/2027	4/30/2027	2/28/2029
3413-RD	125918053	Closeout	12/19/2024 A	1/9/2025 A	2/2/2026 A	3/25/2026 A	3/21/2026 A
3625-RD	126668572	Construction	12/19/2024 A	1/17/2025 A	3/30/2026 A	8/24/2026	5/27/2026 A
3170-WD	124509963	Construction	4/4/2025 A	11/18/2025 A	3/30/2026 A	5/19/2026 A	10/30/2026
N/A	125809239	PA and JE	1/7/2025 A		10/29/2025 A	6/4/2026 A	12/9/2026
N/A	128044998	As-Builts		4/9/2025 A	11/20/2025 A	2/4/2026 A	3/13/2026 A
N/A	125922012	PA and JE		3/25/2025 A		8/31/2026	1/28/2026 A
N/A	125021032	Engineering	3/4/2026 A			3/12/2027	12/11/2026
N/A	127410406	As-Builts	5/21/2025 A	8/27/2025 A	1/29/2026 A	6/30/2026	4/17/2026 A
N/A	128144246	Engineering	2/2/2026 A			4/7/2027	1/11/2027
N/A	122528508	Closeout		8/20/2025 A		2/9/2026 A	2/12/2026 A
N/A	125887987	Pending Cancellation	3/2/2026 A		10/16/2026	11/17/2026	3/2/2026
N/A	124168491	Planning	3/2/2026 A		7/29/2026	6/26/2026 A	9/22/2026
3308-RD	125670304	Planning	8/7/2025 A	4/22/2026 A	11/2/2026	12/17/2026	4/30/2027
N/A	123498481	Construction		5/29/2025 A		11/3/2026	4/14/2026 A
N/A	121754976	Engineering	10/22/2025 A	10/30/2025 A	1/13/2027	4/30/2027	8/30/2027
N/A	121754976	As-Builts				9/8/2027	3/15/2027
3514-RD	126279943	Planning				12/29/2026	1/28/2026 A
2958-RD	122375253	Planning	5/5/2025 A	8/10/2026		3/26/2027	12/29/2026
N/A	127576371	Initiating	3/3/2026 A			1/19/2027	10/19/2026
3709-RD	127314314			10/1/2024	12/30/2024	1/30/2025	6/24/2025
N/A	125924166	Engineering	8/12/2025 A	9/17/2025 A	7/6/2026	8/6/2026	12/15/2026
N/A	125904696	Pending Cancellation		3/22/2027	6/15/2027	7/15/2027	12/8/2027
3441-RD	125772799	Staging	7/21/2025 A			12/31/2026	8/27/2026
N/A	125709974	Engineering	1/14/2026 A		7/14/2026	11/10/2026	12/15/2027
N/A	125616557	Initiating	3/23/2026 A		7/31/2026	7/31/2026	8/14/2026
N/A	125855499	Pending Cancellation	8/8/2025 A	9/22/2025 A		6/23/2026	6/30/2026
N/A	124785995	Planning	12/3/2025 A		11/16/2026	11/16/2026	12/29/2026
4001-WD	128743501	Planning	7/1/2026			7/1/2026 A	9/11/2026
N/A	127577819	Staging	11/12/2025 A			11/19/2026	8/31/2026

N/A	124804722	Pending Cancellation	12/31/2026			9/24/2027	6/1/2026
N/A	130795488						
N/A	125739891	Pending Cancellation		10/1/2024	12/30/2024	1/30/2025	6/24/2025
4283-RD	131150366	Initiating	2/2/2026 A			9/29/2026	5/1/2026 A
N/A	125783232	Cancelled	7/1/2026	7/1/2026		2/26/2027	11/30/2026
N/A	123028842	Planning	3/2/2026 A		7/29/2026	7/1/2026 A	10/20/2026
N/A	130719649	As-Built	3/2/2026 A		5/22/2026 A		6/7/2026 A
N/A	128167724	Initiating		9/11/2026		11/9/2026	3/30/2027
2764-WD	120719906	Closeout	2/6/2026 A		2/9/2026 A	2/13/2026 A	3/27/2026 A
N/A	128171325	Planning	3/2/2026 A		7/29/2026	8/27/2026	11/3/2026
N/A	125909107	Closeout	4/8/2026 A	4/8/2026 A		7/2/2026 A	7/1/2026 A
3233-WD	124967843	Initiating	7/1/2026 A	9/15/2026		5/11/2027	2/16/2027
N/A	130735383	Planning	1/27/2026 A	4/8/2026 A	9/28/2026	11/12/2026	2/26/2027
N/A	125910968	PA and JE	3/2/2026 A		4/8/2026 A	5/1/2026 A	8/26/2026
3156-RD	124358055	Pending Cancellation	3/30/2026		6/24/2026	7/24/2026	3/2/2026
3159-RD	124202904						
N/A	130993368	PA and JE	3/2/2026 A		4/17/2026 A	6/4/2026 A	7/16/2026
4215-RD	130917204	Pending Cancellation	4/2/2026 A		6/29/2026	7/29/2026	12/22/2026
4087-RD	129466415	Staging	3/2/2026 A		4/1/2026 A	5/12/2026 A	7/9/2026
N/A	129060866	PA and JE	3/6/2026 A		4/30/2026 A	5/18/2026 A	9/17/2026
N/A	131946415	Engineering		7/29/2026		9/25/2026	2/12/2027
N/A	131946415	Engineering		7/29/2026		9/25/2026	2/12/2027
N/A	131548105	Closeout	4/3/2026 A	4/29/2026 A	7/1/2026 A	7/2/2026 A	7/3/2026 A