

Key:

Completed

			Milestones in P6				
Q#	EGI Notification	Current Stage	Kickoff	Walkdown	Engineering and Design Complete	Job Estimate Approved	Operative Date
N/A	115785547	Closeout	10/23/2019 A	10/23/2019 A		8/11/2020 A	12/10/2021 A
2052-RD	114827677	Construction	7/1/2020 A	7/30/2020 A	2/24/2021 A	2/24/2021 A	5/2/2022
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	9/13/2022	10/12/2022	3/28/2023
N/A	115037350	Engineering	9/3/2020 A	9/3/2020 A	9/13/2022	10/12/2022	2/13/2023
2198-RD	117098234	Construction	9/16/2020 A	11/12/2020 A	5/13/2021 A	6/22/2021 A	5/31/2022
N/A	117998050	Closeout	7/9/2020 A	9/16/2020 A	8/27/2021 A	12/6/2021 A	3/4/2022 A
N/A	117587249	Closeout	7/7/2020 A	9/3/2020 A	7/30/2021 A	8/24/2021 A	2/17/2022 A
N/A	117753484	Construction	9/22/2020 A	2/2/2021 A	11/15/2021 A	1/28/2022 A	6/23/2022
N/A	118422583	Closeout	10/27/2020 A	12/3/2020 A	8/10/2021 A	10/5/2021 A	2/2/2022 A
2371-RD	118133960	As-Builts	1/20/2021 A	2/25/2021 A	11/16/2021 A	12/20/2021 A	3/17/2022 A
N/A	118426596	As-Builts		12/7/2020 A	9/23/2021 A	11/4/2021 A	2/25/2022 A
N/A	118447202	As-Builts	11/12/2020 A	1/7/2021 A	7/29/2021 A	9/24/2021 A	2/25/2022 A
2253-WD	117587461	Engineering	10/28/2020 A	12/8/2020 A	8/8/2022	9/7/2022	11/6/2023
N/A	118282437	Closeout	12/21/2020 A	2/3/2021 A	7/2/2021 A	9/9/2021 A	2/24/2022 A
2040-WD	114868054	Construction	4/5/2021 A	5/6/2021 A	11/15/2021 A	2/1/2022	4/1/2022
2008-RD	114700788	Construction	3/25/2021 A	6/2/2021 A	3/1/2022 A	4/1/2022	5/27/2022
2008-RD	114700788	Staging	3/25/2021 A	6/2/2021 A	3/2/2022 A	4/1/2022	5/6/2022
2187-RD	116685552	Staging	7/6/2021 A	8/12/2021 A	4/5/2022 A	4/4/2022 A	6/27/2022
2187-RD	116685552	Construction	7/6/2021 A	8/12/2021 A	4/5/2022 A	4/5/2022 A	5/18/2022
N/A	119355341	As-Builts	5/3/2021 A	5/4/2021 A	7/1/2021 A	7/27/2021 A	4/18/2022 A
2539-RD	118994760	Staging	8/16/2021 A	9/29/2021 A	2/16/2022 A	4/1/2022	6/15/2022
N/A	119876586	Engineering	7/22/2021 A	10/13/2021 A	6/7/2022	7/7/2022	10/14/2022
N/A	117466243	Construction	8/9/2021 A	8/19/2021 A	10/4/2021 A	1/18/2022 A	4/1/2022
N/A	119907055	Planning	10/12/2021 A	10/15/2021 A	7/19/2022	8/17/2022	10/26/2022
N/A	119316945	Closeout	9/15/2021 A	9/21/2021 A	11/19/2021 A	2/10/2022 A	1/26/2022 A
N/A	118776542	Construction	10/12/2021 A	12/6/2021 A	2/1/2022 A	3/7/2022 A	5/31/2022
2602-RD	119730009	Engineering	10/26/2021 A	12/15/2021 A	7/14/2022	8/12/2022	12/15/2022
N/A	120711343	As-Builts	9/14/2021 A	9/21/2021 A	11/29/2021 A	12/21/2021 A	4/19/2022 A
2131-WD	115611195	Planning	1/13/2022 A	3/2/2022 A	11/7/2022	12/9/2022	8/14/2023
N/A	119894270	Planning	5/2/2022	6/29/2022	11/4/2022	12/8/2022	3/28/2023
N/A	120163230	Construction	10/4/2021 A	10/11/2021 A	11/23/2021 A	3/15/2022 A	5/31/2022
N/A	120231052	Planning	12/8/2021 A	3/1/2022 A	6/13/2022	7/13/2022	8/15/2022
N/A	118955812	Initating					
2711-RD	120480244	Planning		4/22/2022	8/2/2022	8/31/2022	10/28/2022
N/A	120135392	Planning	2/11/2022 A	2/11/2022 A	4/7/2022	5/6/2022	7/7/2022
N/A	121388233	Staging	2/3/2022 A	2/8/2022 A	2/11/2022 A	4/29/2022	8/9/2022
N/A	119673842	Initating					
N/A	120425293	Planning	4/21/2022	5/23/2022	8/17/2022	9/16/2022	1/3/2023
2151-RD	116485326	Initating					
N/A	114208526	Engineering	2/8/2022 A	2/11/2022 A	4/11/2022	5/10/2022	8/2/2022
N/A	118388679	Initating					