

Key:

Completed

|         |                  |                      | Milestones in P6 |              |                                 |                       |                |
|---------|------------------|----------------------|------------------|--------------|---------------------------------|-----------------------|----------------|
| Q#      | EGI Notification | Current Stage        | Kickoff          | Walkdown     | Engineering and Design Complete | Job Estimate Approved | Operative Date |
| 2007-RD | 114700041        | In Progress          | 10/24/2019 A     | 1/15/2020 A  | 7/16/2020 A                     | 3/1/2021 A            | 6/2/2026       |
| N/A     | 115037350        | Engineering          | 9/3/2020 A       | 9/3/2020 A   | 1/31/2025 A                     | 1/6/2025 A            | 12/23/2025     |
| 2040-WD | 114868054        | Staging              | 4/5/2021 A       | 5/6/2021 A   | 11/15/2021 A                    | 8/1/2024 A            | 8/3/2026       |
| 2008-RD | 114700788        | Construction         | 3/25/2021 A      | 6/2/2021 A   | 3/1/2022 A                      | 4/5/2022 A            | 1/30/2026      |
| 2008-RD | 114700788        | Construction         | 3/25/2021 A      | 6/2/2021 A   | 3/2/2022 A                      | 4/19/2022 A           | 1/30/2026      |
| N/A     | 118955812        | In Progress          | 10/9/2024 A      | 6/7/2023 A   | 11/25/2025                      | 1/12/2026             | 10/19/2026     |
| N/A     | 119333953        | In Progress          | 11/14/2024 A     | 1/9/2025 A   |                                 | 4/14/2026             | 9/22/2026      |
| N/A     | 117934114        | Engineering          | 7/15/2024 A      | 7/30/2024 A  | 3/27/2025 A                     | 10/28/2025            | 1/22/2027      |
| N/A     | 120587079        | Engineering          | 9/22/2022 A      | 10/20/2022 A | 10/10/2025 A                    | 10/10/2025 A          | 8/3/2026       |
| N/A     | 121428277        | Staging              |                  | 2/7/2023 A   |                                 | 12/31/2025            | 5/5/2026       |
| N/A     | 121887284        | Construction         | 4/2/2024 A       | 5/23/2024 A  | 1/21/2025 A                     | 1/29/2025 A           | 12/5/2025      |
| N/A     | 122259924        | As-Builts            | 10/12/2022 A     | 11/29/2022 A | 5/7/2024 A                      | 10/1/2025             | 9/5/2025 A     |
| N/A     | 122357935        | Pending Cancellation | 10/12/2022 A     | 11/29/2022 A | 12/3/2027                       | 12/3/2027             | 12/6/2027      |
| 2934-RD | 122167420        | Planning             |                  | 4/16/2024 A  | 6/2/2025 A                      | 10/29/2025            | 4/9/2026       |
| N/A     | 122241073        | Construction         | 12/6/2022 A      | 3/23/2023 A  | 5/7/2024 A                      | 5/7/2024 A            | 12/19/2025     |
| N/A     | 122371948        | Construction         | 8/30/2023 A      | 9/13/2023 A  | 5/9/2024 A                      | 10/17/2025            | 12/15/2025     |
| 1990-RD | 114673026        | Staging              | 5/15/2023 A      |              | 9/12/2024 A                     | 3/3/2025 A            | 2/19/2026      |
| N/A     | 122609883        | Planning             | 2/2/2023 A       | 9/5/2024 A   |                                 | 3/25/2026             | 12/17/2025     |
| N/A     | 122322701        | Engineering          |                  |              | 11/1/2024 A                     | 5/27/2025 A           | 3/2/2026       |
| 2533-WD | 119016704        |                      |                  |              |                                 |                       |                |
| N/A     | 122289470        | Staging              |                  | 11/20/2024 A | 3/19/2025 A                     | 7/21/2025 A           | 12/6/2025      |
| N/A     | 123006023        | Staging              | 10/13/2023 A     | 10/13/2023 A | 6/5/2024 A                      | 12/4/2025             | 3/31/2026      |
| N/A     | 123905132        | Construction         | 9/6/2023 A       | 9/6/2023 A   | 8/14/2024 A                     | 11/14/2024 A          | 12/31/2025     |
| N/A     | 124809025        | Construction         |                  | 9/28/2023 A  |                                 | 8/28/2025 A           | 11/26/2025     |
| N/A     | 123034127        | Construction         | 2/6/2024 A       | 4/19/2024 A  | 12/9/2024 A                     | 2/27/2025 A           | 10/17/2025 A   |
| 2942-RD | 122067925        | Staging              | 9/26/2023 A      | 1/25/2024 A  | 7/18/2024 A                     | 10/16/2024 A          | 11/26/2025     |
| 2484-WD | 118619187        | Cancelled            | 12/6/2023        | 6/26/2025    | 6/26/2025                       | 10/23/2025            | 6/26/2025      |
| 2484-WD | 118619187        | Cancelled            |                  |              | 8/21/2025                       | 3/20/2026             | 6/26/2025      |
| N/A     | 123257431        | Planning             | 10/8/2024 A      | 11/20/2024 A | 4/16/2026                       | 6/25/2026             | 4/23/2027      |
| N/A     | 123584530        | Initiating           |                  | 8/13/2025 A  |                                 | 9/2/2026              | 6/8/2026       |
| N/A     | 123584530        | Initiating           |                  | 8/13/2025 A  |                                 | 7/10/2026             | 4/15/2026      |
| 3181-RD | 124519178        | Construction         |                  | 1/10/2024 A  |                                 | 3/16/2026             | 2/20/2026      |
| 3222-RD | 124904178        | Engineering          |                  |              | 11/3/2025                       | 2/2/2026              | 7/1/2026       |

|         |           |              |              |              |              |             |              |
|---------|-----------|--------------|--------------|--------------|--------------|-------------|--------------|
| N/A     | 125844317 | Construction |              | 2/27/2024 A  |              | 12/10/2025  | 11/7/2025    |
| N/A     | 125399233 | Staging      | 2/1/2024 A   | 3/6/2024 A   |              | 6/25/2025 A | 10/23/2025 A |
| N/A     | 125769390 | As-Builts    |              | 3/11/2024 A  |              | 12/31/2025  | 7/23/2025 A  |
| N/A     | 125820697 | Engineering  | 2/14/2023 A  | 4/13/2023 A  | 3/3/2026     | 3/3/2026    | 1/28/2027    |
| N/A     | 125820697 | Engineering  | 2/14/2023 A  | 4/13/2023 A  | 2/19/2026    | 2/19/2026   | 12/10/2026   |
| N/A     | 125634325 | Engineering  | 7/9/2024 A   | 7/9/2024 A   | 1/30/2026    | 3/31/2026   | 5/28/2026    |
| N/A     | 123307010 | Staging      | 4/9/2024 A   | 4/23/2024 A  | 12/30/2024 A | 10/31/2025  | 1/30/2026    |
| N/A     | 125775694 | Staging      |              | 3/14/2024 A  |              | 3/20/2026   | 1/12/2026    |
| N/A     | 125775694 | As-Builts    |              | 12/4/2024 A  |              | 6/3/2026    | 12/3/2025    |
| N/A     | 122534699 | Engineering  |              | 7/15/2025 A  |              | 5/8/2026    | 2/11/2026    |
| 2120-RD | 115480196 | Engineering  | 4/2/2024 A   | 4/2/2024 A   | 3/25/2025 A  | 10/29/2025  | 2/27/2026    |
| N/A     | 125899492 |              |              |              |              |             |              |
| N/A     | 125899492 | Initiating   | 1/9/2025 A   | 7/24/2025 A  | 6/14/2027    | 6/14/2027   | 11/14/2028   |
| N/A     | 126951264 | Engineering  |              | 7/25/2024 A  | 9/23/2025 A  | 12/2/2025   | 1/26/2026    |
| N/A     | 125866977 | On Hold      |              | 8/7/2024 A   | 12/16/2024 A | 3/2/2027    | 9/30/2027    |
| N/A     | 124145251 | Construction |              | 6/13/2024 A  | 11/18/2024 A | 2/25/2025 A | 10/23/2025   |
| N/A     | 125687572 | Staging      |              | 3/25/2025 A  |              | 3/19/2026   | 12/19/2025   |
| 3112-WD | 123733970 | Engineering  |              |              |              | 4/29/2027   | 9/30/2026    |
| N/A     | 125637049 | Staging      |              | 9/18/2024 A  | 11/21/2025   | 3/23/2026   | 5/13/2026    |
| 3281-RD | 125521393 | Construction |              | 10/24/2024 A | 3/19/2025 A  | 7/2/2025 A  | 7/24/2025 A  |
| 3465-RD | 125797939 | Engineering  | 9/12/2024 A  | 10/2/2024 A  | 8/4/2025 A   | 10/1/2025   | 4/30/2026    |
| N/A     | 125875295 | Construction | 10/11/2024 A | 10/11/2024 A |              | 2/24/2025 A | 10/29/2025   |
| N/A     | 128165661 | Construction | 7/24/2024 A  |              |              | 12/6/2024 A | 12/5/2025    |
| N/A     | 124196395 | Construction |              | 8/20/2024 A  |              | 1/28/2026   | 10/30/2025   |
| N/A     | 124702749 | Planning     | 9/3/2025 A   | 9/17/2025 A  | 3/31/2026    | 4/30/2026   | 9/30/2026    |
| N/A     | 125370440 | Engineering  | 3/31/2025 A  |              | 11/25/2025   | 12/29/2025  | 7/7/2026     |
| N/A     | 126819438 | Planning     |              |              | 7/17/2026    | 10/12/2026  | 12/3/2026    |
| N/A     | 126819438 | Engineering  | 11/8/2024 A  | 1/15/2025 A  | 10/14/2025 A | 12/30/2025  | 6/29/2026    |
| N/A     | 126819438 |              |              | 9/30/2024    |              | 5/27/2025   | 3/3/2025     |
| N/A     | 125339786 | Engineering  | 12/17/2024 A | 1/15/2025 A  | 9/1/2026     | 9/1/2026    | 4/16/2027    |
| 3413-RD | 125918053 | Engineering  | 12/19/2024 A | 1/9/2025 A   | 1/30/2026    | 3/31/2026   | 5/29/2026    |
| 3625-RD | 126668572 | Engineering  | 12/19/2024 A | 1/17/2025 A  |              | 1/30/2026   | 6/9/2026     |
| 3170-WD | 124509963 | Planning     | 4/4/2025 A   | 11/14/2025   | 3/20/2026    | 4/17/2026   | 10/30/2026   |
| N/A     | 125809239 | Engineering  |              | 1/7/2025 A   | 11/6/2025    | 1/9/2026    | 7/2/2026     |
| N/A     | 128044998 | Engineering  |              | 4/9/2025 A   | 11/21/2025   | 12/5/2025   | 3/31/2026    |
| N/A     | 125922012 | Construction |              | 3/25/2025 A  |              | 1/13/2026   | 11/17/2025   |
| 3042-WD | 122999678 | Engineering  |              |              |              | 10/31/2025  | 10/30/2025   |
| 3819-RD | 128097063 | Staging      |              |              |              | 8/13/2026   | 12/12/2025   |
| N/A     | 125814432 | PA and JE    |              | 1/7/2025 A   |              | 1/30/2026   | 7/9/2025 A   |

|         |           |              |             |             |            |             |             |
|---------|-----------|--------------|-------------|-------------|------------|-------------|-------------|
| N/A     | 125021032 | Initiating   |             | 11/20/2025  |            | 8/25/2026   | 5/29/2026   |
| N/A     | 127410406 | Engineering  | 5/21/2025 A | 8/27/2025 A | 1/16/2026  | 1/30/2026   | 10/30/2026  |
| N/A     | 125923154 | Construction |             | 3/3/2025 A  |            | 8/7/2025 A  | 10/17/2025  |
| N/A     | 125740746 | Staging      |             | 5/16/2025 A |            | 7/30/2025 A | 11/19/2025  |
| N/A     | 122528508 | Staging      |             | 8/20/2025 A |            | 10/28/2025  | 12/1/2025   |
| N/A     | 123017788 |              |             |             |            | 12/6/2024   | 10/1/2024   |
| N/A     | 127410923 | Engineering  |             |             |            | 10/31/2025  | 9/26/2025 A |
| 3308-RD | 125670304 | Planning     | 8/7/2025 A  | 9/11/2025 A | 3/31/2026  | 4/29/2026   | 6/30/2026   |
| N/A     | 125717002 | Initiating   |             |             |            |             | 2/5/2026    |
| N/A     | 123498481 | Staging      |             | 5/29/2025 A |            | 5/13/2026   | 2/17/2026   |
| N/A     | 125810656 | Staging      |             | 5/16/2025 A |            | 9/4/2025 A  | 11/18/2025  |
| N/A     | 121754976 | Planning     | 10/22/2025  | 10/29/2025  | 3/31/2026  | 4/30/2026   | 6/30/2026   |
| N/A     | 125904521 | Staging      |             |             |            | 6/8/2026    | 12/9/2025   |
| N/A     | 125908193 | As-Builts    |             | 5/6/2025 A  |            | 2/3/2026    | 9/26/2025 A |
| 3514-RD | 126279943 |              |             | 10/28/2025  |            | 6/25/2026   | 4/1/2026    |
| N/A     | 128146167 | Engineering  |             | 9/2/2025 A  |            | 6/8/2026    | 3/13/2026   |
| N/A     | 128165692 |              |             |             |            |             |             |
| N/A     | 125688281 |              |             |             |            |             |             |
| N/A     | 125827971 | Closeout     |             |             |            | 10/21/2025  | 7/9/2025 A  |
| 3913-RD | 128342319 | Closeout     |             |             |            | 9/15/2025 A | 7/14/2025 A |
| 3709-RD | 127314314 |              |             |             |            |             |             |
| N/A     | 125924166 | Planning     | 8/12/2025 A | 9/17/2025 A | 3/31/2026  | 4/30/2026   | 9/30/2026   |
| 3441-RD | 125772799 | Staging      |             | 7/21/2025 A |            | 8/28/2026   | 6/3/2026    |
| N/A     | 125709974 | Initiating   |             | 10/1/2024   | 12/30/2024 | 1/30/2025   | 6/24/2025   |
| N/A     | 125855499 | Planning     | 8/8/2025 A  | 9/22/2025 A |            | 1/2/2026    | 3/6/2026    |
| N/A     | 124785995 | Initiating   | 10/2/2025 A | 11/7/2025   | 4/10/2026  | 4/10/2026   | 8/28/2026   |
| N/A     | 127503123 | Planning     |             |             | 10/9/2025  | 11/7/2025   | 4/10/2026   |
| 4001-WD | 128743501 | Initiating   |             | 11/18/2025  |            | 3/13/2026   | 4/8/2026    |
| N/A     | 127577819 |              |             | 9/30/2024   |            | 5/27/2025   | 3/3/2025    |
| N/A     | 124804722 | Initiating   |             | 1/2/2026    |            | 8/26/2026   | 6/1/2026    |
| N/A     | 125688281 |              |             |             |            |             |             |