



# Form G5-1

PG&E LOG \_\_\_\_\_  
 WO/GM \_\_\_\_\_  
 D&C \_\_\_\_\_

**PACIFIC GAS AND ELECTRIC COMPANY  
 GENERATION PRE-PARALLEL INSPECTION**

Name of Project: \_\_\_\_\_  
 Location: \_\_\_\_\_

Transmission Line No. \_\_\_\_\_ Distance Circuit No. \_\_\_\_\_

1. Maintenance Data:

Generation Customer's Maintenance Chief \_\_\_\_\_  
 Telephone Number \_\_\_\_\_  
 Generation Customer's Regular Maintenance Interval \_\_\_\_\_  
 Electrical Contractor \_\_\_\_\_

2. Test Reports Attached: Yes \_\_\_\_\_ No \_\_\_\_\_

If not, who has the reports: \_\_\_\_\_

3. Generation Facility Manual Disconnect Device for PG&E Line Clearances:

Manufacturer \_\_\_\_\_  
 Model Number \_\_\_\_\_  
 PG&E Device Number \_\_\_\_\_

4. Designated PG&E Electric Control Center \_\_\_\_\_

5. PG&E Inspector \_\_\_\_\_  
 NAME PHONE NO.  
 \_\_\_\_\_

Date Inspection Performed: \_\_\_\_\_  
 Date Facility Placed on 30 Day Test Released: \_\_\_\_\_

Distribution:

- PG&E Designated Electric Control Center (1)
- Division Project Coordinator (1)
- Marketing Services (1)
- Power Contracts (1)
- GM&C Area Engineering (1)
- System Dispatch (1)



# Form G5-1

(Continued)

PG&E LOG \_\_\_\_\_  
WO/GM \_\_\_\_\_  
D&C \_\_\_\_\_

## PACIFIC GAS AND ELECTRIC COMPANY GENERATION PRE-PARALLEL INSPECTION

1a. Generator Nameplate: \_\_\_\_\_ kW \_\_\_\_\_ Volts \_\_\_\_\_ Pf \_\_\_\_\_ 1φ \_\_\_\_\_ 3φ

b. Generator Type: \_\_\_\_\_ Synchronizing: \_\_\_\_\_ Connection: \_\_\_\_\_  
\_\_\_\_\_ Synchronous \_\_\_\_\_ Auto \_\_\_\_\_ WYE-Ground  
\_\_\_\_\_ Induction \_\_\_\_\_ Manual w/ Relay \_\_\_\_\_ WYE-Ungrounded  
\_\_\_\_\_ DC w/ Inverter \_\_\_\_\_ Delta

Manufacturer \_\_\_\_\_ Serial No. \_\_\_\_\_

c. Generator Prime Mover:

Wind \_\_\_\_\_ Water \_\_\_\_\_ Steam \_\_\_\_\_ Solar \_\_\_\_\_ Fuel Cell \_\_\_\_\_

Other, specify \_\_\_\_\_

d. Generator Breaker or Contactor:

Manufacturer \_\_\_\_\_ Serial No. \_\_\_\_\_

\_\_\_\_\_ Thermal/Magnetic Overcurrent  
\_\_\_\_\_ Undervoltage Release (optional under 40kW)  
\_\_\_\_\_ DC Shunt Trip (required over 40kW) w/battery \_\_\_\_\_ Capacitor Trip \_\_\_\_\_  
\_\_\_\_\_ Control Voltage \_\_\_\_\_ (Not acceptable for use)

2. Dedicated Transformer: Yes \_\_\_\_\_ 3φ \_\_\_\_\_ 1φ \_\_\_\_\_ 3-1φ \_\_\_\_\_  
No \_\_\_\_\_ Bank of 3-1φ \_\_\_\_\_

Customer owned \_\_\_\_\_ PG&E owned \_\_\_\_\_  
Bank Rating: \_\_\_\_\_ KVA Transformer \_\_\_\_\_ % \_\_\_\_\_ MVA Base

Transformer Connection: Primary \_\_\_\_\_ volts  
Secondary \_\_\_\_\_ volts

Protected by: Fuse Size \_\_\_\_\_ Amps \_\_\_\_\_ Other \_\_\_\_\_

3. Ground Protection Required: Yes \_\_\_\_\_ No \_\_\_\_\_

If Yes, type of ground detection (check type):

\_\_\_\_\_ Ground Bank with overcurrent relay.  
\_\_\_\_\_ Broken Delta Ground Bank with low pick up overvoltage relay.  
\_\_\_\_\_ Ground Overcurrent relay in neutral or dedicated transformer.  
\_\_\_\_\_ Low voltage pick up overvoltage relay in elevated neutral of dedicated transformer.  
\_\_\_\_\_ Other \_\_\_\_\_



# Form G5-1

(Continued)

## GENERATION PRE-PARALLEL INSPECTION

### PROTECTIVE DEVICES:

RELAY	Standard Device Number	Required Yes/No	Mfr and Model	Settings	Specific Breaker Tripped	Date of Function Test	PG&E Inspector Initials
Zone 1 Distance	21Z1						
Zone 2 Distance	21Z2						
Directional Phase O.C.	67						
Directional Ground O.C.	67N						
Non-directional O.C.	50/51						
Ground or Neutral O.C.	50/51N						
Overvoltage Ground	59N						
Overcurrent with voltage restraint	51V						
Underfrequency	81U						
Overfrequency	81O						
Synchronizing	25						
Auto Synchronizing	15/25						
Undervoltage	27						
Overvoltage	59						
Transfer Trip From:							
Transfer Trip From:							
Reclose Block at:							
Reclose Block at:							


### GENERATORS OPERATION:

- (A). Verify operation of the generator(s) at 0.90 P.F. lag and at 0.95 P.F. lead while delivering rated output: PG&E inspector initials \_\_\_\_\_
- (B). Verify operation of the generator(s) at 1.05 per unit voltage while delivering rated output: PG&E inspector initials \_\_\_\_\_



# Figure G5-1

## SIMPLIFIED FLOW CHART OF PRE-PARALLEL / PARALLEL TEST PROCEDURE





# Form G5-2

## POWER GENERATION - HYDRO GENERATION VOLTAGE RESTRAINT OVERCURRENT RELAY LOAD CHECK FORM #74-961

Powerhouse \_\_\_\_\_ Unit NO. \_\_\_\_\_ PT Ratio \_\_\_\_\_  
 Date \_\_\_\_\_ Device NO. \_\_\_\_\_ Type \_\_\_\_\_  
 Tested By: \_\_\_\_\_ Gen. Nameplate Voltage Rating \_\_\_\_\_

**LOAD CONDITIONS:**

AMPS \_\_\_\_\_ VOLTS \_\_\_\_\_ MW \_\_\_\_\_ (IN) (OUT) MVAR \_\_\_\_\_ (IN) (OUT)

**REFERENCE PHASE ANGLES USING GENERATOR A PHASE CURRENT:**

MAIN TRANSF. HIGH SIDE POTENTIAL: 5(4-0) \_\_\_\_\_ 5(6-0) \_\_\_\_\_ 5(8-0) \_\_\_\_\_

**PHASE ANGLES: (SOURCE OF POTENTIAL IS)** \_\_\_\_\_

GENERATOR POTENTIAL TRANSFORMERS CONNECTED: OPEN Δ \_\_\_\_\_ WYE \_\_\_\_\_

SEC. AMPS	POTENTIAL		READINGS TAKEN IN METERING BLOCKS			
	Y OR Δ		Y OR Δ		Y OR Δ	
_____	5(4-0)	(4-8)	_____	5(4-0)	(4-8)	_____
_____	7(6-0)	(6-4)	_____	5(6-0)	(6-4)	_____
_____	9(8-0)	(8-6)	_____	5(8-0)	(8-6)	_____

MAIN TRANSFORMER BANK CONNECTED:  $Y/_{AB} DELTA$  \_\_\_\_\_  $Y/_{AC} DELTA$  \_\_\_\_\_

Y T TRANSFORMER CONNECTED:  $AB DELTA/_{Y}$  \_\_\_\_\_  $AC DELTA/_{Y}$  \_\_\_\_\_

**PHASE ANGLES: (SOURCE OF POTENTIAL IS)** \_\_\_\_\_

SEC. AMPS	READINGS TAKEN AT RELAYS			
	_____	5(4-0)	_____	5(4-0)
_____	7(6-0)	_____	5(6-0)	_____
_____	9(8-0)	_____	5(8-0)	_____

	CONTACTS: OPEN / CLOSING				
	NORMAL ONE PHASE				
	CURRENT	POTENTIAL	Ø ANGLE	POTENTIAL	POT'L REMOVED
AØ RELAY	_____	_____	_____	_____	_____
BØ RELAY	_____	_____	_____	_____	_____
CØ RELAY	_____	_____	_____	_____	_____

