

April 10, 2012

by Electronic Information Exchange

Administrative Judge Alex S. Karlin
Administrative Judge Nicholas G. Trikouros
Administrative Judge Paul B. Abramson
Atomic Safety and Licensing Board Panel
U.S. Nuclear Regulatory Commission
Two White Flint North
11545 Rockville Pike
Mail Stop: T-3F23
Rockville, MD 20852

In the Matter of
PACIFIC GAS AND ELECTRIC COMPANY
(Diablo Canyon Power Plant, Units 1 and 2)
Docket Nos. 50-275-LR and 50-323-LR

RE: Status Report

Dear Administrative Judges:

As directed by the Licensing Board Order of June 7, 2011, Pacific Gas and Electric Company (PG&E) hereby provides its monthly report specifying its current best estimate of the dates on which it expects to complete milestones related to 3D seismic studies for Diablo Canyon Power Plant (DCPP) and the coastal zone consistency certification associated with NRC license renewal for DCPP.

The schedule for implementation of the seismic studies has changed since PG&E's last submittal on March 13, 2012. PG&E has revised the schedule for completing the NRC review of the Shoreline Fault Report based on status discussions with the NRR Project Manager. PG&E has revised the Ocean Bottom Seismometer (OBS) project due to scheduling conflicts with the higher priority 2D Low Energy Survey in August 2012. PG&E has revised the schedule for Seismic Data Processing/Preliminary Report based on experience processing 2D low energy data offshore of Point Buchon.

PG&E appreciates that, in the absence of definite dates for completing the milestones related to the seismic studies, the Licensing Board is unable to establish a meaningful adjudicatory schedule pursuant to 10 C.F.R. § 2.332(c). For this reason, PG&E will continue to provide specific dates in the monthly reports to the extent practicable, recognizing that these dates may be modified as more accurate information becomes available.

PG&E wishes to assure the Licensing Board that it is making every effort to minimize the extent of the delay in the NRC license renewal process. For example, PG&E is working with the relevant State and federal agencies to accelerate efforts to obtain permits needed to complete the 3D seismic studies.

While PG&E expects the seismic studies to be completed and a report issued no later than December 2015, any actual delay to this proceeding may be less than the 52 months referenced in the June 7, 2011 Order.

Executed in accord with 10 CFR 2.304(d),

 /s/ signed electronically by
Jennifer K. Post
Attorney
Pacific Gas and Electric Company
77 Beale St., B30A
San Francisco, CA 94105
(415) 973-9809
jklm@pge.com

 /s/ signed electronically by
David A. Repka
Winston & Strawn LLP
1700 K Street, NW
Washington, DC 20006
(202) 282-5726
drepka@winston.com

cc: Docket No. 50-275, OL-DPR-80
Docket No. 50-323, OL-DPR-82
Service List (via Electronic Information Exchange)

Pacific Gas and Electric Company
Updated Best Estimate Schedule for Seismic Studies

Description of Activity	Prior Estimate	New Estimate
Shoreline Fault		
Submit Final Report to the NRC	January 2011 ^(a)	January 2011 ^(a)
NRC Review Complete	March 2012	May 2012
Ocean Bottom Seismometer Study		
Permit Application Submitted to California State Lands Commission (CSLC)	May 6, 2011 ^(a)	May 6, 2011 ^(a)
Permits Issued	May 2012	May 2012
Installation Complete	August 2012	August 2013
2D/3D Low Energy Marine Studies^(b)		
Permits Issued	N/A	N/A
Surveys Complete	September 2012	September 2012
Seismic Data Processing Including Preliminary Report	June 2013	June 2013
2D Onshore High Energy Studies^(b)		
Permit Pre-Application Meeting	May 4, 2011 ^(a)	May 4, 2011 ^(a)
Use Permits Issued	Not Required	Not Required
Surveys Complete	December 2011 ^(a)	December 2011 ^(a)
Seismic Data Processing/Preliminary Report	December 2012	April 2013
3D High Energy Marine Studies		
Permit Application Submitted to CSLC	April 29, 2011 ^(a)	April 29, 2011 ^(a)
CSLC Environmental Impact Report Scoping Meeting	July 21, 2011 ^(a)	July 21, 2011 ^(a)
Permits Issued	August 2012	August 2012
Surveys Complete	December 2012	December 2012
Preliminary Evaluation of data	July 2013	July 2013
Issue Final Seismic Report	November 2013	November 2013
CZMA or Coastal Consistency		
File Coastal Development Permit	July 2013	July 2013
Coastal Consistency Issued	March 2015	March 2015

Note: ^(a) – Actual Date Completed

^(b) – Activity is in Progress