

PUBLIC UTILITIES COMMISSION  
505 Van Ness Avenue  
San Francisco CA 94102-3298



**Pacific Gas & Electric Company**  
**ELC (Corp ID 39)**  
**Status of Advice Letter 4592G/6548E**  
**As of May 6, 2022**

Subject: Annual Report for Relocation Work Performed for the California High-Speed Rail Authority (CHSRA), in Compliance with Resolution G-3498

Division Assigned: Energy

Date Filed: 04-01-2022

Date to Calendar: 04-08-2022

Authorizing Documents: G-3498

|                        |                   |
|------------------------|-------------------|
| <b>Disposition:</b>    | <b>Accepted</b>   |
| <b>Effective Date:</b> | <b>05-09-2022</b> |

Resolution Required: No

Resolution Number: None

Commission Meeting Date: None

CPUC Contact Information:

[edtariffunit@cpuc.ca.gov](mailto:edtariffunit@cpuc.ca.gov)

AL Certificate Contact Information:

Stuart Rubio  
(415) 973-4587  
[PGETariffs@pge.com](mailto:PGETariffs@pge.com)

PUBLIC UTILITIES COMMISSION  
505 Van Ness Avenue  
San Francisco CA 94102-3298



To: Energy Company Filing Advice Letter

From: Energy Division PAL Coordinator

Subject: Your Advice Letter Filing

The Energy Division of the California Public Utilities Commission has processed your recent Advice Letter (AL) filing and is returning an AL status certificate for your records.

The AL status certificate indicates:

- Advice Letter Number
- Name of Filer
- CPUC Corporate ID number of Filer
- Subject of Filing
- Date Filed
- Disposition of Filing (Accepted, Rejected, Withdrawn, etc.)
- Effective Date of Filing
- Other Miscellaneous Information (e.g., Resolution, if applicable, etc.)

The Energy Division has made no changes to your copy of the Advice Letter Filing; please review your Advice Letter Filing with the information contained in the AL status certificate, and update your Advice Letter and tariff records accordingly.

All inquiries to the California Public Utilities Commission on the status of your Advice Letter Filing will be answered by Energy Division staff based on the information contained in the Energy Division's PAL database from which the AL status certificate is generated. If you have any questions on this matter please contact the:

Energy Division's Tariff Unit by e-mail to  
**[edtariffunit@cpuc.ca.gov](mailto:edtariffunit@cpuc.ca.gov)**

April 1, 2022

**Advice 4592-G/6548-E**

(Pacific Gas and Electric Company U 39 M)

Public Utilities Commission of the State of California

**Subject: Annual Report for Relocation Work Performed for the California High-Speed Rail Authority (CHSRA), in Compliance with Resolution G-3498**

**Purpose**

Pursuant to Resolution G-3498, Pacific Gas and Electric Company (PG&E) submits this Tier 2 Advice Letter and the attached Annual Report for Relocation Work Performed for the California High-Speed Rail Authority (CHSRA). This report covers costs and status of relocation work performed, its impact to ratepayers, and provides an itemization of filings submitted in support of the project's required relocation work.

**Background**

On October 14, 2016, the California Public Utilities Commission (CPUC or Commission) issued Resolution G-3498, which orders PG&E, Southern California Edison and Southern California Gas to provide an annual report on each utility's relocation activity completed in support of the CHSRA Project. The report is to be filed on April 1 of each year as a Tier 2 Advice Letter. Information reported each year will cover the period from PG&E's first Master Agreement filing<sup>1</sup> through December 31st of the previous calendar year.

Resolution G-3498 requires each utility to provide the following information as part of its CHSRA annual report:

- Summary of report's purpose
- Table A-1: Current and Expected Filings for CHSRA Project Relocation Work
- Table B-1a: Utility Agreement and Costs to Ratepayers to Date for PG&E Relocation Work for the CHSRA Project:

---

<sup>1</sup> Master Agreement, HSR 13-52, filed 6/13/14

- Utility Agreement number, CPUC filing number and date, CHSRA Project segment/construction package, and agreement value;
  - Utility costs to CHSRA;
  - Utility costs to ratepayers (credits);
  - Ratepayer costs included in Commission rate case (list rate case and year);
  - Property transaction completion status; and
  - Completion date or expected completion date of all property transactions.
- Table B-1b: Rate Case Filings for PG&E Utility Relocation Work for the CHSRA Project
- Table B-2: Number and Types of PG&E Utility Facilities Relocated to Date by Utility Agreement for the CHSRA Project
  - Utility Agreement number;
  - Total number of facilities relocated;
  - Number of Electric Distribution Lines (under 50 kV) relocated;
  - Number of Electric Power Lines (50 kV to less than 200kV) relocated;
  - Number of Electric Transmission Lines (200 kV and above) relocated;
  - Number of Gas Distribution Lines relocated;
  - Number of Gas Transmission Lines relocated; and
  - Number of Telecommunication Lines relocated.
- Table B-3: Documentation of all completed land transactions not yet submitted in prior annual reports.
- Verification that the only relocation work costs charged to ratepayers were credits as described in this Resolution.
- PG&E must verify that CHSRA or its contractors constructed and tied-in all relocated PG&E utility facilities.

### **Report Summary**

Pursuant to Ordering Paragraph 4 and Section 14 of Resolution G-3498, the attached report covers cost and status of all relocation work PG&E performed for CHSRA from the period ranging from the filing of its Master Agreement, June 13, 2014, through December 31, 2021.

**Protests**

Anyone wishing to protest this submittal may do so by letter sent electronically via E-mail, no later than April 21, 2022, which is 20 days after the date of this submittal. Protests must be submitted to:

CPUC Energy Division  
ED Tariff Unit  
E-mail: EDTariffUnit@cpuc.ca.gov

The protest shall also be electronically sent to PG&E via E-mail at the address shown below on the same date it is electronically delivered to the Commission:

Sidney Bob Dietz II  
Director, Regulatory Relations  
c/o Megan Lawson  
E-mail: PGETariffs@pge.com

Any person (including individuals, groups, or organizations) may protest or respond to an advice letter (General Order 96-B, Section 7.4). The protest shall contain the following information: specification of the advice letter protested; grounds for the protest; supporting factual information or legal argument; name and e-mail address of the protestant; and statement that the protest was sent to the utility no later than the day on which the protest was submitted to the reviewing Industry Division (General Order 96-B, Section 3.11).

**Effective Date**

PG&E requests that this Tier 2 advice filing become effective on regular notice, May 1, 2022, which is 30 calendar days after the date of filing.

**Notice**

In accordance with General Order 96-B, Section IV, a copy of this advice letter is being sent electronically to parties shown on the attached list. Address changes to the General Order 96-B service list should be directed to PG&E at email address PGETariffs@pge.com. For changes to any other service list, please contact the Commission's Process Office at (415) 703-2021 or at Process\_Office@cpuc.ca.gov. Send all electronic approvals to PGETariffs@pge.com. Advice letter submittals can also be accessed electronically at: <http://www.pge.com/tariffs/>.

\_\_\_\_\_  
/S/

Sidney Bob Dietz II  
Director, Regulatory Relations

**Attachments**

Attachment 1 - Pacific Gas and Electric Company's 2021 Annual Report for Relocation Work Performed for the California High-Speed Rail Authority (CHSRA)

cc: Kendall Lynn Darr Bonebrake, Assistant Chief Counsel, California High-Speed Rail Authority



# ADVICE LETTER SUMMARY

## ENERGY UTILITY



MUST BE COMPLETED BY UTILITY (Attach additional pages as needed)

Company name/CPUC Utility No.: Pacific Gas and Electric Company (U 39 M)

Utility type:

☒ ELC ☒ GAS ☐ WATER  
☐ PLC ☐ HEAT

Contact Person: Stuart Rubio

Phone #: (415) 973-4587

E-mail: PGETariffs@pge.com

E-mail Disposition Notice to: SHR8@pge.com

### EXPLANATION OF UTILITY TYPE

ELC = Electric      GAS = Gas      WATER = Water  
PLC = Pipeline      HEAT = Heat

(Date Submitted / Received Stamp by CPUC)

Advice Letter (AL) #: 4592-G/6548-E

Tier Designation: 2

Subject of AL: Annual Report for Relocation Work Performed for the California High-Speed Rail Authority (CHSRA), in Compliance with Resolution G-3498

Keywords (choose from CPUC listing): Compliance

AL Type: ☐ Monthly ☐ Quarterly ☒ Annual ☐ One-Time ☐ Other:

If AL submitted in compliance with a Commission order, indicate relevant Decision/Resolution #: G-3498

Does AL replace a withdrawn or rejected AL? If so, identify the prior AL: No

Summarize differences between the AL and the prior withdrawn or rejected AL: N/A

Confidential treatment requested? ☐ Yes ☒ No

If yes, specification of confidential information:

Confidential information will be made available to appropriate parties who execute a nondisclosure agreement. Name and contact information to request nondisclosure agreement/ access to confidential information:

Resolution required? ☐ Yes ☒ No

Requested effective date: 5/1/22

No. of tariff sheets: 0

Estimated system annual revenue effect (%): N/A

Estimated system average rate effect (%): N/A

When rates are affected by AL, include attachment in AL showing average rate effects on customer classes (residential, small commercial, large C/I, agricultural, lighting).

Tariff schedules affected: N/A

Service affected and changes proposed<sup>1</sup>: N/A

Pending advice letters that revise the same tariff sheets: N/A

<sup>1</sup>Discuss in AL if more space is needed.

**Protests and correspondence regarding this AL are to be sent via email and are due no later than 20 days after the date of this submittal, unless otherwise authorized by the Commission, and shall be sent to:**

California Public Utilities Commission  
Energy Division Tariff Unit Email:  
[EDTariffUnit@cpuc.ca.gov](mailto:EDTariffUnit@cpuc.ca.gov)

Contact Name: Sidnev Bob Dietz II. c/o Megan Lawson  
Title: Director, Regulatory Relations  
Utility/Entity Name: Pacific Gas and Electric Company

Telephone (xxx) xxx-xxxx: (415)973-2093  
Facsimile (xxx) xxx-xxxx:  
Email: PGETariffs@pge.com

Contact Name:  
Title:  
Utility/Entity Name:

Telephone (xxx) xxx-xxxx:  
Facsimile (xxx) xxx-xxxx:  
Email:

CPUC  
Energy Division Tariff Unit  
505 Van Ness Avenue  
San Francisco, CA 94102

Clear Form



# Pacific Gas and Electric Company's 2021 Annual Report for Relocation Work Performed for the California High-Speed Rail Authority (CHSRA)

April 1, 2022

## 1. Summary of Annual Report's Purpose

Pursuant to Resolution G-3498, this Annual Report for Relocation Work Performed for the California High-Speed Rail Authority (CHSRA) covers activities related to agreements with CHSRA for utility facility relocation work along the rail corridor right-of-way within PG&E's service area from June 13, 2014 through December 31, 2021.

This report provides the following information:

- Current and known expected filings for CHSRA project relocation work.
- Utility agreements and costs to ratepayers through December 31, 2021 for PG&E's utility relocation work for the CHSRA project.
- Number and types of PG&E utility facilities relocated through December 31, 2021 by utility agreement for the CHSRA project.
- Documentation received for all completed land transactions.
- Verification that the only relocation work costs charged to ratepayers were credits as described in Resolution G-3498.
- Verification that CHSRA constructed and tied-in all relocated PG&E facilities.

## 2. Summary Tables

The following tables are attached to this report in file 2021 HSR Annual Report Tables.pdf:

- Table A-1: Current and Expected Filings for CHSRA Project Relocation Work
- Table B-1a: Utility Agreement and Costs to Ratepayers to Date for PG&E Relocation Work for the CHSRA Project<sup>1</sup>
- Table B-1b: Rate Case Filings for PG&E Utility Relocation Work for the CHSRA Project
- Table B-2: Number and Types of PG&E Utility Facilities Relocated to Date by Utility Agreement for the CHSRA Project
- Table B-3: Documentation of all completed land transactions not yet submitted in prior annual reports

## 3. Documentation of all completed land transactions

PG&E has received a number of documents related to relocated facilities and has approved and executed a total of 123 land conveyances related to the relocated facilities. PG&E continues to work with CHSRA to obtain and approve the rest of the required documentation. All documentation has been processed by the relevant City or County

---

<sup>1</sup> PG&E has completed Table B-1 as directed by Energy Division in DR AL 3829-G/5041-E\_001. DR AL 3829-G/5041-E\_001 was sent to PG&E on April 5, 2017, requesting clarification and corrections to Table B-1 following PG&E's initial submittal of the 2016 High-Speed Rail Annual Report.

jurisdiction. For future work, PG&E has agreed with CHSRA that all needed land documentation will be received and approved prior to facility relocation.

**4. Verification that the only relocation work costs charged to ratepayers were credits as described in Resolution G-3498.**

PG&E has not yet issued depreciation credits and therefore is recovering costs / collecting funds on a forecast basis, as described in Resolution G-3498. PG&E will verify costs that were appropriately charged in future years' reports, pending issuance of credits.

There has been no audit cost incurred by ratepayers for this reporting period of 2021.

**5. Verification that CHSRA or its contractors constructed and tied-in all relocated PG&E utility facilities.**

CHSRA and their design-build contractors completed all PG&E utility relocations and the associated tie-ins to accommodate their project.

**Attachments**

- 2021 HSR Annual Report Tables.pdf

| Table A-1: PG&E Current and Expected Filings for CHSRA Project Relocation Work |                                   |                     |                                                                                                          |                                                                         |                         |                |
|--------------------------------------------------------------------------------|-----------------------------------|---------------------|----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|-------------------------|----------------|
| Item No.                                                                       | Filing Number/Type                | Agreements Signed   | Filing Date / <i>Expected</i>                                                                            | Description                                                             | CHSRA Funding in Filing | Resolution No. |
| 1                                                                              | AL 3484-G/4443-E / Tier 3         | 4/25/14             | 6/13/14                                                                                                  | Master Relocation Agreement, HSR 13-52                                  | N/A                     | G-3498         |
| 2                                                                              | Advice 3484-G-A/4443-E-A / Tier 3 | 12/19/14            | 12/22/15                                                                                                 | Master Relocation Agreement (Amendment 1), HSR 13-52                    | N/A                     | G-3498         |
| 3                                                                              | Advice 3484-G-B/4443-E-B / Tier 3 | 2/18/16             | 4/01/16                                                                                                  | Master Relocation Agreement (Amendment 2), HSR 13-52                    | N/A                     | G-3498         |
| 4                                                                              | Advice 3484-G-A/4443-E-A / Tier 3 | 12/19/14            | 12/22/15                                                                                                 | Coordination Agreement, HSR 14-49                                       | \$ 1,500,000            | G-3498         |
| 5                                                                              | Advice 3484-G-A/4443-E-A / Tier 3 | 6/30/15             | 12/22/15                                                                                                 | Coordination Agreement (Amendment 1), HSR 14-49                         | \$ 500,000              | G-3498         |
| 6                                                                              | Advice 3794-G/4986-E / Tier 3     | 9/29/16             | 12/23/16                                                                                                 | Coordination Agreement (Amendment 2), HSR 14-49                         | \$ 1,000,000            | G-3498         |
| 7                                                                              | Advice 3484-G-A/4443-E-A / Tier 3 | 8/31/15             | 12/22/15                                                                                                 | Utility Agreement for Construction Package 1, HSR 15-36                 | \$ 27,000,000           | G-3498         |
| 8                                                                              | Advice 3794-G/4986-E / Tier 3     | 9/28/16             | 12/23/16                                                                                                 | Utility Agreement for Construction Package 1 (Amendment 1), HSR 15-36   | N/A                     | G-3498         |
| 9                                                                              | Advice 3794-G/4986-E / Tier 2     | 7/13/16             | 12/23/16                                                                                                 | Utility Agreement for Construction Package 2-3, HSR 13-57               | \$ 37,500,000           | G-3498         |
| 10                                                                             | Advice 3829-G/5041-E / Tier 2     | N/A                 | 4/03/17                                                                                                  | 2016 Annual compliance filing throughout construction                   | N/A                     | G-3498         |
| 11                                                                             | N/A / Information-Only            | 2/23/2017           | 12/27/17                                                                                                 | Utility Agreement for Construction Package 4, HSR 14-32                 | \$ 15,560,000           | G-3498         |
| 12                                                                             | Advice 5046-E                     | 12/12/2012          | 4/05/17                                                                                                  | HSR 10-10                                                               | \$ 500,000              | E-4886         |
| 13                                                                             | Advice 5046-E                     | 9/30/2017           | 4/05/17                                                                                                  | HSR 14-37                                                               | \$ 3,255,477            | E-4886         |
| 14                                                                             | Advice 5046-E                     | 1/9/2017            | 4/05/17                                                                                                  | HSR 16-56                                                               | \$ 36,034,000           | E-4886         |
| 15                                                                             | Advice 5046-E                     | 7/16/2015           | 4/05/17                                                                                                  | HSR 14-37 (Amendment 1)                                                 | \$ 4,986,356            | E-4886         |
| 16                                                                             | Advice 5046-E                     | 12/21/2016          | 4/05/17                                                                                                  | HSR 14-37 (Amendment 2)                                                 | N/A                     | E-4886         |
| 17                                                                             | Advice 3962-G / 5265-E / Tier 2   | N/A                 | 4/02/18                                                                                                  | 2017 Annual compliance filing throughout construction                   | N/A                     | G-3498         |
| 18                                                                             | N/A / Information-Only            | 1/18/2018           | 5/02/18                                                                                                  | Valley-to-Valley Coordination Agreement, 16-81                          | \$ 2,000,000            | N/A            |
| 19                                                                             | N/A / Information-Only            | 10/16/18            | 12/17/18                                                                                                 | City of Fresno Coordination Agreement                                   | \$ 415,000              | N/A            |
| 20                                                                             | Advice 5489-E/ Tier 2             | 1/30/19             | 3/07/19                                                                                                  | Amendment No. 1 of Agreement HSR 16-56                                  | \$ 36,034,000           | G-3498         |
| 21                                                                             | Advice 4084-G/5514-E / Tier 2     | N/A                 | 4/02/19                                                                                                  | 2018 Annual compliance filing throughout construction                   | N/A                     | G-3498         |
| 22                                                                             | Advice 4154-G/5651-E/ Tier 2      | 7/30/19             | 9/30/19                                                                                                  | Utility Agreement for Construction Package 1, HSR 15-36 (Amendment 2)   | \$ 27,000,000           | G-3498         |
| 23                                                                             | Advice 4154-G/5651-E/ Tier 2      | 7/30/19             | 9/30/19                                                                                                  | Utility Agreement for Construction Package 2-3, HSR 13-57 (Amendment 1) | \$ 37,500,000           | G-3498         |
| 24                                                                             | Advice 4215-G / 5761-E/ Tier 2    | 12/24/20            | 2/14/20                                                                                                  | Utility Agreement for Construction Package 4, HSR 14-32 (Amendment 1)   | \$ 15,560,000           | G-3498         |
| 25                                                                             | Advice 4232-G/5800-E / Tier 2     | N/A                 | 4/01/20                                                                                                  | 2019 Annual compliance filing throughout construction                   | N/A                     | G-3498         |
| 26                                                                             | Advice 5856-E / Tier 3            | 5/06/20             | 6/19/20                                                                                                  | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32    | N/A                     | N/A            |
| 27                                                                             | N/A / Information-Only            | 7/07/20             | 8/03/20                                                                                                  | Termination of Utility Agreement with City of Fresno for CHSRA          | N/A                     | G-3498         |
| 28                                                                             | N/A / Information-Only            | 6/04/20             | 8/03/20                                                                                                  | Coordination Agreement with CHSRA, HSR 19-36                            | \$ 1,959,000            | G-3498         |
| 29                                                                             | N/A / Information-Only            | N/A                 | 8/19/20                                                                                                  | Withdrawal of Advice Letter 5856-E                                      | N/A                     | N/A            |
| 30                                                                             | N/A / Information-Only            | 5/06/20             | 8/20/20                                                                                                  | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32    | N/A                     | G-3498         |
| 31                                                                             | Advice 6125-E / Tier 2            | 1/15/21             | 3/23/21                                                                                                  | HSR 16-56 (Amendment 2)                                                 | \$ 36,034,000           | E-4886         |
| 32                                                                             | Advice AL 4415-G/6147-E / Tier 2  | N/A                 | 4/01/21                                                                                                  | 2020 Annual compliance filing throughout construction                   | N/A                     | G-3498         |
| 33                                                                             | N/A / Information-Only            | 5/21/21             | 7/02/21                                                                                                  | Coordination Agreement (Amendment 1), HSR 19-36                         | \$ 1,959,000            | G-3498         |
| 34                                                                             | <i>Annual Reports / Tier 2</i>    | N/A                 | <i>4/1 annually until project completion<br/>(next business day if 4/1 lands on<br/>holiday/weekend)</i> | <i>2021 Annual compliance filing throughout construction</i>            | N/A                     | G-3498         |
| 35                                                                             | TBD / Tier 2                      | 9/1/2022 (Expected) | 11/1/2022 / Expected                                                                                     | Utility Agreement for Construction Package 1, HSR 15-36 (Amendment 3)   | TBD                     | TBD            |
| 36                                                                             | TBD / Tier 2                      | TBD                 | TBD                                                                                                      | Utility Agreement for Construction Package 5, HSR TBD                   | TBD                     | G-3498         |

Key: AL = Advice Letter, CHSRA = California High-Speed Rail Authority, HSR = High-Speed Rail, TBD = To Be Determined

*Italics* = Future filings

| Table B-1a: Utility Agreements and Costs to Ratepayers to Date for PG&E Utility Relocation Work for the CHSRA Project |                                        |                                             |                                                                      |                               |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------|---------------------------------------------|----------------------------------------------------------------------|-------------------------------|-----------------|---------------------------------------------|---------------------------------------------|-------------------------------------------------|------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Item                                                                                                                  | Master Agreement/<br>Utility Agreement | Filing Number; Filing Date                  | HSR Project Segment (Construction Package No.)                       | Agreement Value<br>(millions) | Cost to CHSRA   | Cost to Ratepayers<br>(Credits in millions) | Cost in Rate Case<br>(Case Year) (millions) | Property Transaction<br>Completion Status       | Completion Date (All<br>Property Transactions) | Comments                                                                                                                                                                                                                                                                                                                                                                       |
| 1                                                                                                                     | HSR 13-52                              | Advice 3484-G/4443-E; June 13, 2014         | Master Relocation Agreement                                          | \$0.00                        | N/A             | N/A                                         | N/A                                         | N/A                                             | N/A                                            | Master Relocation Agreement governing relationship between PG&E and CHSRA                                                                                                                                                                                                                                                                                                      |
| 2                                                                                                                     |                                        | Advice 3484-G-A/4443-E-A; December 22, 2015 | Supplement 1 to Master Relocation Agreement                          | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 3                                                                                                                     |                                        | Advice 3484-G-B/4443-E-B; April 1, 2016     | Supplement 2 to Master Relocation Agreement                          | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 4                                                                                                                     | HSR 13-57                              | Advice 3794-G/4986-E; December 23, 2016     | Construction Package 2-3                                             | \$0.00                        | \$12,205,728.20 | \$0.00                                      | See Notes                                   | 93 complete of<br>undetermined total amount     | June 30, 2024 (Expected)                       | a. Cost to CHSRA - Amount billed to agreement as of December 31, 2021<br>b. Property Transaction Completion Status: 93 property transactions have been completed as of 12/31/2021<br>c. Completion Date: End date of Agreement is June 30, 2024                                                                                                                                |
| 5                                                                                                                     |                                        | Advice 4215-G / 5761-E; September 30, 2019  | Construction Package 2-3 (Amendment 1)                               | \$37.50                       |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 6                                                                                                                     |                                        | Advice 5856-E; June 19, 2020                | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32 | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 7                                                                                                                     |                                        | Information-only filing, August 19, 2020    | Withdrawal of Advice Letter 5856-E                                   | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 8                                                                                                                     |                                        | Information-only filing, August 20, 2020    | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32 | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 9                                                                                                                     | HSR 14-49                              | Advice 3484-G-A/4443-E-A; December 22, 2015 | Coordination Agreement                                               | \$1.50                        | N/A             | \$0.00                                      | See Notes                                   | See Notes                                       | December 31, 2017                              | a. Cost to CHSRA - Amount billed to agreement as of December 31, 2017<br>b. Property Transaction Completion Status: No property transactions will be completed as this is coordination agreement.<br>c. Agreement expired on December 31, 2017                                                                                                                                 |
| 10                                                                                                                    |                                        | Advice 3484-G-A/4443-E-A; December 22, 2015 | Coordination Agreement (Amendment 1)                                 | \$0.50                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 11                                                                                                                    |                                        | Advice 3794-G/4986-E; December 23, 2016     | Coordination Agreement (Amendment 2)                                 | \$1.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 12                                                                                                                    | HSR 15-36                              | Advice 3484-G-A/4443-E-A; December 22, 2015 | Construction Package 1                                               | \$0.00                        | \$19,772,543.02 | \$0.00                                      | See Notes                                   | 78 complete of<br>undetermined total amount     | June 30, 2024 (Expected)                       | a. Cost to CHSRA - Amount billed to agreement as of December 31, 2021<br>b. Property Transaction Completion Status: 78 property transactions have been completed as of 12/31/2021<br>c. Completion Date: End date of Agreement is June 30, 2024                                                                                                                                |
| 13                                                                                                                    |                                        | Advice 3794-G/4986-E; December 23, 2016     | Construction Package 1 (Amendment 1)                                 | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 14                                                                                                                    |                                        | Advice 4154-G / 5651-E; September 30, 2019  | Construction Package 1 (Amendment 2)                                 | \$27.00                       |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 15                                                                                                                    |                                        | Advice 5856-E; June 19, 2020                | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32 | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 16                                                                                                                    |                                        | Information-only filing, August 19, 2020    | Withdrawal of Advice Letter 5856-E                                   | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 17                                                                                                                    |                                        | Information-only filing, August 20, 2020    | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32 | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 18                                                                                                                    | HSR 14-32                              | Information-only filing, December 29, 2017  | Construction Package 4                                               | \$0.00                        | \$3,022,376.23  | \$0.00                                      | See Notes                                   | 22 complete of<br>undetermined total amount     | June 30, 2024 (Expected)                       | a. Cost to CHSRA - Amount billed to agreement as of December 31, 2021<br>b. Property Transaction Completion Status: 22 property transactions have been completed as of 12/31/2021<br>c. Completion Date: End date of Agreement is June 30, 2024                                                                                                                                |
| 19                                                                                                                    |                                        | Advice 4215-G / 5761-E; February 14, 2020   | Construction Package 4 (Amendment 1)                                 | \$15.56                       |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 20                                                                                                                    |                                        | Advice 5856-E; June 19, 2020                | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32 | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 21                                                                                                                    |                                        | Information-only filing, August 19, 2020    | Withdrawal of Advice Letter 5856-E                                   | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 22                                                                                                                    |                                        | Information-only filing, August 20, 2020    | Letter Agreement for Temporary Grace Period, HSR 15-36, 13-57, 14-32 | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 23                                                                                                                    | HSR 16-81                              | Information-only filing, May 2, 2018        | Valley-to-Valley Coordination Agreement (Amendment 1)                | \$0.00                        | N/A             | \$0.00                                      | See Notes                                   | N/A                                             | September 1, 2018                              | a. No costs were billed to CHSRA.<br>b. Agreement expired on September 1, 2018.                                                                                                                                                                                                                                                                                                |
| 24                                                                                                                    | N/A                                    | Information-only filing, December 17, 2018  | City of Fresno Coordination Agreement                                | \$0.00                        | N/A             | \$0.00                                      | See Notes                                   | See Notes                                       | July 1, 2020                                   | a. No costs were billed to CHSRA. Please note that PG&E billed Fresno City and Fresno City in turns billed CHSRA. No credits were issued.<br>b. Property Transaction Completion Status: There were no property transactions required for this contract.<br>c. Completion Date: This Agreement was terminated by the City of Fresno and is considered complete as of July 2020. |
| 25                                                                                                                    |                                        | Information-only filing, August 3, 2020     | Termination of Utility Agreement with City of Fresno for CHSRA       | N/A                           |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
| 26                                                                                                                    | HSR 10-10                              | Advice 5046-E; April 5, 2017                | General Service Administration (GSA) Standard Form Agreement         | \$0.50                        | N/A             | N/A                                         | N/A                                         | N/A                                             | N/A                                            |                                                                                                                                                                                                                                                                                                                                                                                |
| 27                                                                                                                    | HSR 19-36                              | Information-only filing, August 3, 2020     | Coordination Agreement with CHSRA                                    | \$1.96                        | \$7,477.17      | N/A                                         | See Notes                                   | N/A                                             | June 30, 2023 (Expected)                       | a. Cost to CHSRA - Amount to agreement as of December 31, 2021<br>b. Completion Date: End date of Agreement is June 30, 2023                                                                                                                                                                                                                                                   |
|                                                                                                                       |                                        | Information-only, July 2, 2021              | Coordination Agreement (Amendment 1) with CHSRA                      | \$0.00                        |                 |                                             |                                             |                                                 |                                                |                                                                                                                                                                                                                                                                                                                                                                                |
|                                                                                                                       | Totals                                 | -                                           | -                                                                    | \$85.52                       | \$35,008,124.62 | \$0.00                                      | -                                           | 193 complete of<br>undetermined total<br>amount | -                                              |                                                                                                                                                                                                                                                                                                                                                                                |

| Table B-1b: Rate Case Filings for PG&E Utility Relocation Work for the CHSRA Project |                                    |                                    |                            |                                                                                                                                                                                                                                                                                                                                                                                                                     |
|--------------------------------------------------------------------------------------|------------------------------------|------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Rate Case                                                                            | ALL WRO (Work Requested by Others) | CHSRA Relocation Work <sup>1</sup> | CHSRA Interconnection Work | Notes                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2015 GT&S (Authorized) <sup>2</sup>                                                  | \$71,313,000                       | \$0                                |                            | Of the \$79.09 million that was originally requested for all WRO work, \$26.6 million was allotted for CHSRA for years 2015-2017 (note: CPUC decision extended rate case to 2018, using 2017 values). The authorized amount was reduced by \$7.78 million of the full requested amount. PG&E notes that CHSRA reimburses PG&E for all HSR work so the funds allocated for CHSRA were ultimately used in other ways. |
| 2019 GT&S (Authorized)                                                               | \$86,194,724                       | \$0                                |                            | Of the \$86.19 million that was originally requested for all WRO work, \$0 was allotted for CHSRA for years 2019-2021 (note: CPUC decision extended rate case to 2022, using 2021 values). PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                  |
| 2016 FERC TO Case (Requested) TO18                                                   | \$168,800,000                      | \$0                                | \$19,531,525               | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2017 FERC TO Case (Requested) TO19                                                   | \$114,100,000                      | \$27,297                           | \$20,041,560               | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2018 FERC TO Case (Requested) TO20                                                   | \$39,800,000                       | -\$297,974                         |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2019 FERC TO Case (Requested) RY2020                                                 | \$30,251,000                       | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2020 FERC TO Case (Requested) RY2021                                                 | \$42,408,000                       | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2021 FERC TO Case RY2022                                                             | \$109,890,000                      | \$108,000                          |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2014 GRC ED (Authorized)                                                             | \$242,038,173                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2017 GRC ED (Authorized)                                                             | \$216,061,857                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2020 GRC ED (Imputed Adopted) <sup>4</sup>                                           | \$261,165,400                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2021 GRC ED (Requested)                                                              | \$155,690,000                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2023 GRC ED (Requested)                                                              | \$599,779,000                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2014 GRC GD (Authorized)                                                             | \$122,791,187                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2017 GRC GD (Authorized)                                                             | \$168,951,449                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2020 GRC GD (Requested)                                                              | \$233,785,000                      | N/A                                |                            | PG&E notes that CHSRA reimburses PG&E for all HSR work.                                                                                                                                                                                                                                                                                                                                                             |
| 2021 FERC TO Case RY2022                                                             | Not Yet Filed                      | Not Yet Filed                      | Not Yet Filed              | Not Yet Filed                                                                                                                                                                                                                                                                                                                                                                                                       |
| 2023 GRC GD                                                                          | Not Yet Filed                      | Not Yet Filed                      | Not Yet Filed              | Not Yet Filed                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>TOTAL (as of 4/1/21)</b>                                                          | <b>\$2,663,018,790</b>             | <b>-\$162,677</b>                  | <b>\$39,573,085</b>        |                                                                                                                                                                                                                                                                                                                                                                                                                     |

#### Footnotes

<sup>1</sup> GRC funding is authorized at the Major Work Category (MWC) level, not the project level. All work under the same MWC is fungible, hence, this column is "N/A". Direction to provide amounts in this manner was provided by Energy Division in DR Advice 3829-G 5041-E\_001, following PG&E's submittal of the 2016 High-Speed Rail Annual Report.

<sup>2</sup> GT&S budget was not used for HSR as CHSRA was responsible for the costs. The requested forecast was only based on historical net spend in WRO, which excludes HSR's payments.

<sup>3</sup> No CHSRA work was requested in a FERC rate case prior to the 2017 FERC TO case. Further, please note that in 2018, PG&E changed from a stated rate to a formula rate and began only filing costs for projects that are forecast to go operative during or before the test and rate years being filed. As most HSR is forecast to go operative in the future no projects/costs were filed.

<sup>4</sup> GRC has changed switched from using "Authorized" to "Imputed Adopted" in 2021. Will use this term moving forward.

| Table B-2: Number and Types of PG&E Utility Facilities Relocated to Date by Utility Agreement for the CHSRA Project |                   |                                      |                                           |                                                 |                                                |                        |                        |                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|---------------------------------------------------------------------------------------------------------------------|-------------------|--------------------------------------|-------------------------------------------|-------------------------------------------------|------------------------------------------------|------------------------|------------------------|--------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Item                                                                                                                | Utility Agreement | Total Number of Facilities Relocated | Electric Distribution Lines (under 50 kV) | Electric Power Lines (50 kV to less than 200kV) | Electric Transmission Lines (200 kV and above) | Gas Distribution Lines | Gas Transmission Lines | Telecommunications Lines | Notes                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1.                                                                                                                  | HSR 15-36         | 51                                   | 37                                        | 3                                               | 0                                              | 10                     | 1                      | 0                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 2.                                                                                                                  | HSR 13-57         | 37                                   | 29                                        | 5                                               | 0                                              | 2                      | 1                      | 0                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 3.                                                                                                                  | HSR 14-32         | 19                                   | 17                                        | 0                                               | 2                                              | 0                      | 0                      | 0                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                                                                                                     | Totals            | 107                                  | 83                                        | 8                                               | 2                                              | 12                     | 2                      | 0                        | As of 12/31/2021, 105 PG&E facilities have been relocated: 83 electric distribution, 8 electric power, 12 gas distribution, and 2 gas transmission. PG&E does not consider the work finalized until all required close-out deliverables, including the related land transfer documentation and surveyed as-built drawings, is received and approved, and until the final credits have been calculated and issued to the customer. PG&E is working closely with the California High-Speed Rail Authority to obtain and review the appropriate documentation. |

Authority, HSR = High-Speed Rail, kV = kilovolt

Table B-3: HSR PG&amp;E Completed Land Transactions

| Construction Package | Project and Location Details                                              | Type of Land Conveyance          | Date Executed |
|----------------------|---------------------------------------------------------------------------|----------------------------------|---------------|
| CP1                  | HWY 99 & SAN JOAQUIN                                                      | Authority CCUA                   | 5/6/2021      |
| CP1                  | GT1-16                                                                    | Authority CCUA                   | 6/21/2021     |
| CP1                  | EP HSR CP1, 28-1/4 MADERA E1-116                                          | Authority Assignment of Easement | 12/21/2021    |
| CP1                  | EP HSR CP1, DVSDERO, G TO ROOSEVELT E1-                                   | PG&E Standard/3rd Party Easement | 6/9/2021      |
| CP1                  | EP HSR CP1, VNTRA, F<(>&<)>H ST E1-104/1                                  | Authority Easement               | 1/4/2021      |
| CP1                  | EP HSR CP1, VNTRA, F<(>&<)>H ST E1-104/1                                  | Authority Encroachment Permit    | 1/13/2021     |
| CP1                  | EP HSR CP1, CORNELIA <(>&<)> SANTA ANA E                                  | Authority Easement               | 6/18/2021     |
| CP1                  | EP HSR CP1, CORNELIA <(>&<)> SANTA ANA E                                  | Authority Easement               | 7/12/2021     |
| CP1                  | EP HSR CP1, SHAW, CRNLIA TO JENIFR E1-191                                 | Authority Encroachment Permit    | 3/5/2021      |
| CP1                  | EP HSR CP1, AVE 15-1/2, RD 29 E1-91/119                                   | Authority Encroachment Permit    | 6/9/2021      |
| CP1                  | EP HSR CP1, THRNE AVE N<(>&<)>S OF BLMNT PG&E Standard JUA                | Authority Easement               | 1/11/2021     |
| CP1                  | EP HSR CP1, THRNE AVE N<(>&<)>S OF BLMNT PG&E Standard/3rd Party Easement | Authority Easement               | 4/13/2021     |
| CP1                  | EP HSR CP1, THRNE AVE N<(>&<)>S OF BLMNT Authority Easement               | Authority Easement               | 4/13/2021     |
| CP1                  | EP HSR CP1, THRNE AVE N<(>&<)>S OF BLMNT PG&E Standard JUA                | Authority Easement               | 5/5/2021      |
| CP1                  | EP HSR CP1, THRNE AVE N<(>&<)>S OF BLMNT PG&E Standard JUA                | Authority Easement               | 5/5/2021      |
| CP1                  | EP HSR CP1, THRNE AVE N<(>&<)>S OF BLMNT UPRR Easement/Interim License    | Authority Easement               | 6/25/2021     |
| CP1                  | EP HSR CP1, E1-149/184/187, GSB<(>&<)>BA                                  | Authority Easement               | 1/4/2021      |
| CP1                  | EP HSR CP1, E1-149/184/187, GSB<(>&<)>BA                                  | Authority JUA                    | 11/18/2021    |
| CP1                  | EP HSR CP1, GLDN ST BLVD E1-177/179-19                                    | UPRR Easement/Interim License    | 6/25/2021     |
| CP1                  | EP HSR CP1, GLDN ST BLVD E1-177/179-20                                    | UPRR Easement/Interim License    | 6/25/2021     |
| CP1                  | EP HSR CP1, GLDN ST BLVD E1-177/179-18                                    | Authority Assignment of Easement | 11/8/2021     |
| CP1                  | Central Ave                                                               | Authority Easement               | 6/15/2021     |
| CP1                  | Central Ave                                                               | Authority Easement               | 6/15/2021     |
| CP1                  | Central Ave                                                               | Authority Easement               | 6/15/2021     |
| CP1                  | EP HSR CP1, E1-701/703-710, AVE 17                                        | Authority JUA                    | 1/11/2021     |
| CP1                  | EP HSR CP1, E1-701/703-710, AVE 17                                        | Authority JUA                    | 1/14/2021     |
| CP1                  | +EP HSR CP1, E1-115/193A/195-198/200/229                                  | Authority Easement               | 12/20/2021    |
| CP1                  | EP HSR CP1, E1-23-25/226-228 MCKNLY AVE                                   | Authority Easement               | 5/7/2021      |
| CP1                  | EP HSR CP1, E1-120/121, CTTNWD CRK                                        | Authority JUA                    | 5/24/2021     |
| CP1                  | EP HSR CP1, AVE 9 MADERA                                                  | Bureau of Reclamation            | 7/14/2021     |
| CP1                  | EP HSR CP1, AVE 9 MADERA                                                  | Authority Encroachment Permit    | 7/14/2021     |
| CP1                  | EP HSR CP1, AVE 9 MADERA                                                  | Authority Easement               | 8/2/2021      |
| CP1                  | GP G1-10, 165, 166, 167 RICHERT FRESNO                                    | Authority Easement               | 5/27/2021     |
| CP1                  | GP G1-10, 165, 166, 167 RICHERT FRESNO                                    | Authority Easement               | 6/9/2021      |
| CP1                  | EP HSR CP1, AVE 8.8.5.9.5-E1-124/126/167                                  | Authority JUA                    | 1/4/2021      |
| CP1                  | EP HSR CP1, AVE 8.8.5.9.5-E1-124/126/167                                  | Authority Easement               | 1/4/2021      |
| CP1                  | EP HSR CP1, AVE 8.8.5.9.5-E1-124/126/167                                  | Authority Assignment of Easement | 4/30/2021     |
| CP1                  | EP HSR CP1, AVE 8.8.5.9.5-E1-124/126/167                                  | Authority Assignment of Easement | 5/3/2021      |
| CP1                  | JENSEN AVE                                                                | Authority JUA                    | 1/8/2021      |
| CP1                  | JENSEN AVE                                                                | UPRR Easement/Interim License    | 6/25/2021     |
| CP1                  | JENSEN AVE                                                                | BNSF Easement/License            | 6/25/2021     |
| CP1                  | EP HSR CP1 CHURCH AVE FRESNO                                              | Authority Easement               | 11/2/2021     |
| CP1                  | EP HSR CP1 CHURCH AVE FRESNO                                              | BNSF Easement/License            | 11/5/2021     |
| CP1                  | EP HSR CP1 CHURCH AVE FRESNO                                              | Authority Easement               | 11/5/2021     |
| CP1                  | GP HERNDON FRESNO PHASE 2                                                 | Authority Easement               | 6/22/2021     |
| CP1                  | BORDEN-COPPERMINE 70: HSR-ET1-5                                           | Authority JUA                    | 1/20/2021     |
| CP1                  | BORDEN-COPPERMINE 70: HSR-ET1-5                                           | Authority JUA                    | 1/22/2021     |
| CP2-3                | Manning Ave                                                               | Authority Easement               | 4/9/2021      |
| CP2-3                | Manning Ave                                                               | Authority Easement               | 11/1/2021     |
| CP2-3                | Manning Ave                                                               | Authority Easement               | 11/24/2021    |
| CP2-3                | Manning Ave                                                               | Authority Easement               | 11/24/2021    |
| CP2-3                | EP HSR CP2, ELKHORN AVE                                                   | Authority JUA                    | 11/5/2021     |
| CP2-3                | EP HSR CP2, CLOVIS AVE                                                    | PG&E Standard JUA                | 8/9/2021      |
| CP2-3                | EP HSR CP2, CLOVIS AVE                                                    | Authority JUA                    | 8/9/2021      |
| CP2-3                | +EP HSR CP2, KANSAS AVE, HANFORD                                          | Authority Easement               | 2/12/2021     |
| CP2-3                | +EP HSR CP2, KANSAS AVE, HANFORD                                          | Authority Easement               | 9/24/2021     |
| CP2-3                | EP HSR CP2, AVE 24, ALLENSWORTH                                           | Authority Assignment of Easement | 11/23/2021    |
| CP2-3                | EP HSR CP2, AVE 24, ALLENSWORTH                                           | Authority JUA                    | 12/20/2021    |
| CP2-3                | East Conejo Ave.                                                          | Authority Encroachment Permit    | 4/5/2021      |
| CP2-3                | +EP HSR CP2, CLAYTON AVE                                                  | Authority Encroachment Permit    | 3/18/2021     |
| CP2-3                | +EP HSR CP2, CLAYTON AVE                                                  | Authority JUA                    | 10/22/2021    |
| CP2-3                | EP HSR CP2, WAUKENA AVE (PHASE 1A)                                        | Authority Encroachment Permit    | 5/5/2021      |
| CP2-3                | EP HSR CP2, WAUKENA AVE (PHASE 1A)                                        | Authority Encroachment Permit    | 5/5/2021      |
| CP2-3                | EP HSR CP2, WAUKENA AVE (PHASE 1A)                                        | Authority Encroachment Permit    | 5/5/2021      |
| CP2-3                | EP HSR CP2, ROSE AVE, SELMA                                               | PG&E Standard JUA                | 2/12/2021     |
| CP2-3                | EP HSR CP2, ROSE AVE, SELMA                                               | Authority Encroachment Permit    | 5/19/2021     |
| CP2-3                | EP HSR CP2, NEBRASKA AVE, SELMA                                           | PG&E Standard JUA                | 3/15/2021     |
| CP2-3                | EP HSR CP2, NEBRASKA AVE, SELMA                                           | Authority Easement               | 11/1/2021     |
| CP2-3                | EP HSR CP2, NEBRASKA AVE, SELMA                                           | Authority Easement               | 11/4/2021     |
| CP2-3                | EP HSR CP2, NEBRASKA AVE, SELMA                                           | PG&E Standard JUA                | 11/5/2021     |
| CP2-3                | EP HSR CP2, NEBRASKA AVE, SELMA                                           | PG&E Standard JUA                | 11/24/2021    |
| CP2-3                | EP HSR CP2, NEBRASKA AVE, SELMA                                           | Authority Easement               | 12/29/2021    |
| CP2-3                | EP HSR CP2, KAMM AVE, SELMA                                               | Authority Encroachment Permit    | 3/8/2021      |
| CP2-3                | +EP HSR CP2, KENT AVE, HANFORD                                            | Authority Assignment of Easement | 10/15/2021    |
| CP2-3                | +EP HSR CP2, EXCELSIOR AVE, HANFORD                                       | Authority Easement               | 4/26/2021     |
| CP2-3                | EP HSR CP2, POPLAR AVE, CORCORAN                                          | PG&E Standard/3rd Party Easement | 1/22/2021     |
| CP2-3                | EP HSR CP2, POPLAR AVE, CORCORAN                                          | PG&E Standard JUA                | 3/4/2021      |
| CP2-3                | EP HSR CP2, POPLAR AVE, CORCORAN                                          | BNSF Easement/License            | 3/10/2021     |
| CP2-3                | EP HSR CP2, POPLAR AVE, CORCORAN                                          | Authority JUA                    | 3/18/2021     |
| CP2-3                | EP HSR CP2, POPLAR AVE, CORCORAN                                          | Authority JUA                    | 3/18/2021     |
| CP2-3                | EP HSR CP2 HIGHWAY 43, S/OF JERSEY AVE                                    | Authority Easement               | 4/21/2021     |
| CP2-3                | EP HSR CP2 HIGHWAY 43, S/OF JERSEY AVE                                    | Authority JUA                    | 5/14/2021     |
| CP2-3                | EP HSR CP2, NEVADA AVENUE CORCORAN                                        | Authority JUA                    | 3/18/2021     |
| CP2-3                | EP HSR CP2, NEWARK AVENUE CORCORAN                                        | PG&E Standard JUA                | 11/12/2021    |
| CP2-3                | EP HSR CP2, NEWARK AVENUE CORCORAN                                        | PG&E Standard JUA                | 11/12/2021    |
| CP2-3                | EP HSR CP2, AVENUE 112 TULARE                                             | BNSF Easement/License            | 5/27/2021     |
| CP2-3                | EP HSR CP2, AVENUE 112 TULARE                                             | Authority JUA                    | 12/29/2021    |
| CP2-3                | EP HSR CP2 S/O AVE. 88 TIPTON                                             | Authority JUA                    | 12/8/2021     |
| CP2-3                | Appendix A - s/o Kent Ave                                                 | Authority Easement               | 11/4/2021     |
| CP2-3                | EP NEVADA CORCORAN                                                        | Authority Easement               | 12/1/2021     |
| CP2-3                | EP MT. VIEW FRESNO PHIL                                                   | Authority Encroachment Permit    | 6/9/2021      |
| CP2-3                | CORCORAN-OLIVE SW STA 115: HSR-COR HW                                     | Authority Easement               | 11/24/2021    |
| CP2-3                | CORCORAN-OLIVE SW STA 115: HSR-COR HW                                     | Authority Assignment of Easement | 11/24/2021    |
| CP2-3                | KINGSBURG-LEMOORE 70: HSR-HIGHLAND                                        | Authority Encroachment Permit    | 2/18/2021     |
| CP2-3                | QUEBEC TAP 115: HSR-POPLAR & SR 43                                        | Authority JUA                    | 11/5/2021     |
| CP2-3                | HELM-MCCALL 230: HSR-E SPRINGFIELD                                        | Authority Easement               | 8/13/2021     |
| CP2-3                | KINGSBURG-CORCORAN #1 115: HSR-EXCELSIOR                                  | PG&E Standard/3rd Party Easement | 2/16/2021     |
| CP2-3                | KINGSBURG-CORCORAN #1 115: HSR-EXCELSIOR                                  | PG&E Standard/3rd Party Easement | 2/18/2021     |
| CP2-3                | KINGSBURG-CORCORAN #1 115: HSR-EXCELSIOR                                  | PG&E Standard/3rd Party Easement | 2/27/2021     |
| CP2-3                | KINGSBURG-CORCORAN #1 115: HSR-EXCELSIOR                                  | Authority Easement               | 6/14/2021     |
| CP2-3                | KINGSBURG-CORCORAN #1 115: HSR-ELDER1                                     | Authority JUA                    | 1/19/2021     |
| CP2-3                | KINGSBURG-CORCORAN #1 115: HSR-ELDER1                                     | Authority Easement               | 4/23/2021     |
| CP2-3                | CORCORAN-OLIVE SW STA 115: HSR-AV96&SR                                    | PG&E Standard JUA                | 5/13/2021     |
| CP2-3                | Niles Ave. to S-1/2                                                       | PG&E Standard JUA                | 4/26/2021     |
| CP4                  | EP HSR CP4, MAGNOLIA AVE                                                  | Authority Easement               | 12/3/2021     |
| CP4                  | EP HSR CP4, PETERSON ROAD                                                 | Authority Assignment of Easement | 11/4/2021     |
| CP4                  | EP HSR CP4, PETERSON ROAD                                                 | Authority Assignment of Easement | 11/4/2021     |
| CP4                  | 1/2 Mile North of Garces Highway                                          | Authority Assignment of Easement | 11/24/2021    |
| CP4                  | 1/2 Mile North of Garces Highway                                          | Authority Assignment of Easement | 11/24/2021    |
| CP4                  | McCombs Rd                                                                | BNSF Easement/License            | 7/27/2021     |
| CP4                  | EP HSR CP4, MERCED AVE WASCO                                              | Authority Encroachment Permit    | 12/22/2021    |
| CP4                  | EP HSR CP4, 5TH ST WASCO                                                  | BNSF Easement/License            | 4/15/2021     |
| CP4                  | EP HSR CP4, POSO ST - FINAL                                               | BNSF Easement/License            | 5/25/2021     |
| CP4                  | EP HSR CP4, HWY 43 ACCESS ROAD WASCO                                      | Authority JUA                    | 4/7/2021      |
| CP4                  | EP HSR CP4, HWY 43 ACCESS ROAD WASCO                                      | BNSF Easement/License            | 4/7/2021      |
| CP4                  | EP HSR CP4, HWY 43 ACCESS ROAD WASCO                                      | Authority Easement               | 4/7/2021      |
| CP4                  | EP HSR CP4, HWY 43 ACCESS ROAD WASCO                                      | Authority Easement               | 4/8/2021      |
| CP4                  | Philips Road                                                              | Authority Assignment of Easement | 11/4/2021     |
| CP4                  | EP HSR CP4, DRESSER AVE WASCO                                             | PG&E Standard/3rd Party Easement | 2/16/2021     |
| CP4                  | EP HSR CP4 JACKSON AVE WASCO                                              | BNSF Easement/License            | 5/13/2021     |
| CP4                  | EP 9TH WASCO                                                              | BNSF Easement/License            | 5/7/2021      |
| CP4                  | SEMITROPIC-CHARCA 115: HSR-GROMER                                         | BNSF Easement/License            | 1/12/2021     |

**PG&E Gas and Electric  
Advice Submittal List  
General Order 96-B, Section IV**

AT&T  
Albion Power Company

Alta Power Group, LLC  
Anderson & Poole

Atlas ReFuel  
BART

Barkovich & Yap, Inc.  
Braun Blaising Smith Wynne, P.C.  
California Cotton Ginners & Growers Assn  
California Energy Commission

California Hub for Energy Efficiency  
Financing

California Alternative Energy and  
Advanced Transportation Financing  
Authority  
California Public Utilities Commission  
Calpine

Cameron-Daniel, P.C.  
Casner, Steve  
Center for Biological Diversity

Chevron Pipeline and Power  
City of Palo Alto

City of San Jose  
Clean Power Research  
Coast Economic Consulting  
Commercial Energy  
Crossborder Energy  
Crown Road Energy, LLC  
Davis Wright Tremaine LLP  
Day Carter Murphy

Dept of General Services  
Don Pickett & Associates, Inc.  
Douglass & Liddell

East Bay Community Energy Ellison  
Schneider & Harris LLP  
Engineers and Scientists of California

GenOn Energy, Inc.  
Goodin, MacBride, Squeri, Schlotz &  
Ritchie  
Green Power Institute  
Hanna & Morton  
ICF  
International Power Technology

Intertie

Intestate Gas Services, Inc.  
Kelly Group  
Ken Bohn Consulting  
Keyes & Fox LLP  
Leviton Manufacturing Co., Inc.

Los Angeles County Integrated  
Waste Management Task Force  
MRW & Associates  
Manatt Phelps Phillips  
Marin Energy Authority  
McClintock IP  
McKenzie & Associates

Modesto Irrigation District  
NLine Energy, Inc.  
NRG Solar

OnGrid Solar  
Pacific Gas and Electric Company  
Peninsula Clean Energy

Pioneer Community Energy

Public Advocates Office

Redwood Coast Energy Authority  
Regulatory & Cogeneration Service, Inc.  
SCD Energy Solutions  
San Diego Gas & Electric Company

SPURR  
San Francisco Water Power and Sewer  
Semptra Utilities

Sierra Telephone Company, Inc.  
Southern California Edison Company  
Southern California Gas Company  
Spark Energy  
Sun Light & Power  
Sunshine Design  
Tecogen, Inc.  
TerraVerde Renewable Partners  
Tiger Natural Gas, Inc.

TransCanada  
Utility Cost Management  
Utility Power Solutions  
Uplight  
Water and Energy Consulting Wellhead  
Electric Company  
Western Manufactured Housing  
Communities Association (WMA)  
Yep Energy