




Wildfire Safety Inspections Program Inspections and Repairs Final Results by County

In 2019, as part of our enhanced wildfire safety efforts, we conducted accelerated safety inspections of electric infrastructure in areas of higher wildfire risk and addressed immediate safety risks that we identified. We implemented these inspections following the wildfires of recent years as additional precautionary measures intended to further reduce wildfire risks. This effort was about keeping our customers and communities safe given the growing wildfire threat across the state.

Inspections Completed in 2019



Final Repairs Results

Throughout the inspection process, we addressed and repaired conditions that posed an immediate safety risk, while completing other high-priority repairs on an accelerated basis. Repairs for other conditions will be completed as part of our routine work execution plan. We want our customers to be completely informed about the work that we conducted in their community. Our repairs were prioritized based on the potential safety impact of the identified condition, with "A" tags being the highest priority.

We used the following categories for high-priority conditions:

- "A" conditions were those that required immediate action. All "A" tags have been repaired, made safe or are being actively worked on.
- "B" conditions were those that generally needed to be addressed within 3 months from the date a condition was identified.

See pages 2-5 for an update on inspections and high-priority repairs by county 

Community-specific Progress

The table below summarizes the final results of our accelerated and enhanced inspections and high-priority repairs, organized by county. The county numbers below include numbers from both cities and unincorporated areas.

COUNTY	TYPE	DISTRIBUTION			TRANSMISSION			SUBSTATION			% REPAIRED*
		REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	
ALAMEDA	A	19	0	19	2	0	2	2	0	2	100%
	B	52	3	55	80	4	84	20	0	20	96%
ALPINE	A	1	0	1	0	0	0	0	0	0	100%
	B	1	0	1	0	0	0	0	0	0	100%
AMADOR	A	29	0	29	3	0	3	7	0	7	100%
	B	198	1	199	111	5	116	20	0	20	98%
BUTTE	A	29	0	29	7	0	7	2	0	2	100%
	B	174	39	213	231	17	248	22	0	22	88%
CALAVERAS	A	101	0	101	0	0	0	3	0	3	100%
	B	193	4	197	87	11	98	11	0	11	95%
COLUSA	A	0	0	0	0	0	0	0	0	0	N/A
	B	1	1	2	16	2	18	0	0	0	85%
CONTRA COSTA	A	33	0	33	9	0	9	8	0	8	100%
	B	65	1	66	231	6	237	53	0	53	98%
EL DORADO	A	59	0	59	4	0	4	8	0	8	100%
	B	195	12	207	71	12	83	50	0	50	93%
FRESNO	A	36	0	36	2	0	2	2	0	2	100%
	B	70	0	70	111	2	113	22	0	22	99%
GLENN	A	0	0	0	0	0	0	0	0	0	N/A
	B	11	0	11	16	1	17	0	0	0	96%
HUMBOLDT	A	38	0	38	6	0	6	2	0	2	100%
	B	53	4	57	531	24	555	30	0	30	96%
KERN	A	10	0	10	1	0	1	0	0	0	100%
	B	14	0	14	78	1	79	0	0	0	99%
KINGS	A	0	0	0	0	0	0	0	0	0	N/A
	B	0	0	0	6	0	6	0	0	0	100%

COUNTY	TYPE	DISTRIBUTION			TRANSMISSION			SUBSTATION			% REPAIRED*
		REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	
LAKE	A	13	0	13	1	0	1	8	0	8	100%
	B	103	0	103	79	33	112	22	2	24	85%
LASSEN	A	1	0	1	2	0	2	0	0	0	100%
	B	5	0	5	67	2	69	2	0	2	97%
MADERA	A	45	0	45	0	0	0	3	0	3	100%
	B	196	0	196	36	0	36	6	0	6	100%
MARIN	A	9	0	9	2	0	2	0	0	0	100%
	B	148	6	154	133	27	160	13	0	13	90%
MARIPOSA	A	23	0	23	0	0	0	0	0	0	100%
	B	147	1	148	57	1	58	11	0	11	99%
MENDOCINO	A	14	0	14	0	0	0	1	0	1	100%
	B	96	5	101	395	46	441	15	0	15	91%
MERCED	A	0	0	0	1	0	1	0	0	0	100%
	B	3	0	3	12	0	12	0	0	0	100%
MONTEREY	A	28	0	28	1	0	1	3	0	3	100%
	B	70	5	75	181	1	182	37	0	37	98%
NAPA	A	5	0	5	1	0	1	0	0	0	100%
	B	72	1	73	63	8	71	3	0	3	94%
NEVADA	A	39	0	39	8	0	8	4	0	4	100%
	B	186	4	190	235	42	277	12	0	12	90%
PLACER	A	26	0	26	8	0	8	6	0	6	100%
	B	174	1	175	269	36	305	23	1	24	92%
PLUMAS	A	14	0	14	19	6	25	3	0	3	86%
	B	58	3	61	273	146	419	19	0	19	70%
SACRAMENTO	A	0	0	0	3	0	3	0	0	0	100%
	B	0	0	0	48	1	49	0	0	0	98%
SAN BENITO	A	4	0	4	0	0	0	0	0	0	100%
	B	9	1	10	14	1	15	0	0	0	92%
SAN FRANCISCO	A	0	0	0	0	0	0	0	0	0	N/A
	B	3	0	3	0	0	0	0	0	0	100%

COUNTY	TYPE	DISTRIBUTION			TRANSMISSION			SUBSTATION			% REPAIRED*
		REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	
SAN JOAQUIN	A	2	0	2	5	0	5	0	0	0	100%
	B	3	0	3	43	0	43	0	0	0	100%
SAN LUIS OBISPO	A	31	0	31	4	0	4	3	0	3	100%
	B	141	3	144	172	3	175	11	0	11	98%
SAN MATEO	A	30	0	30	0	0	0	2	0	2	100%
	B	60	4	64	72	10	82	20	0	20	92%
SANTA BARBARA	A	5	0	5	3	0	3	1	0	1	100%
	B	20	4	24	64	10	74	2	0	2	86%
SANTA CLARA	A	26	0	26	4	0	4	0	0	0	100%
	B	91	1	92	83	6	89	0	0	0	96%
SANTA CRUZ	A	76	0	76	0	0	0	5	0	5	100%
	B	213	5	218	95	2	97	48	0	48	98%
SHASTA	A	43	0	43	9	0	9	15	0	15	100%
	B	208	28	236	597	47	644	75	0	75	92%
SIERRA	A	16	0	16	1	0	1	0	0	0	100%
	B	49	2	51	14	8	22	5	0	5	87%
SISKIYOU	A	1	0	1	0	0	0	0	0	0	100%
	B	1	0	1	4	7	11	0	0	0	42%
SOLANO	A	4	0	4	0	0	0	0	0	0	100%
	B	22	2	24	45	4	49	0	0	0	92%
SONOMA	A	41	0	41	2	0	2	7	0	7	100%
	B	275	13	288	183	32	215	32	0	32	92%
STANISLAUS	A	0	0	0	1	0	1	0	0	0	100%
	B	0	0	0	12	0	12	0	0	0	100%
SUTTER	A	0	0	0	2	0	2	0	0	0	100%
	B	0	0	0	3	4	7	0	0	0	43%
TEHAMA	A	22	0	22	0	0	0	0	0	0	100%
	B	94	3	97	64	1	65	4	0	4	98%
TRINITY	A	8	0	8	0	0	0	0	0	0	100%
	B	11	0	11	80	9	89	6	0	6	92%

COUNTY	TYPE	DISTRIBUTION			TRANSMISSION			SUBSTATION			% REPAIRED*
		REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	REPAIRED	OPEN	TOTAL	
TULARE	A	3	0	3	0	0	0	0	0	0	100%
	B	13	0	13	11	0	11	4	0	4	100%
TUOLUMNE	A	112	0	112	1	0	1	3	0	3	100%
	B	330	1	331	66	3	69	20	1	21	99%
YOLO	A	2	0	2	0	0	0	0	0	0	100%
	B	4	1	5	3	0	3	0	0	0	88%
YUBA	A	10	0	10	2	0	2	3	0	3	100%
	B	41	6	47	59	43	102	31	0	31	73%

For a more detailed breakdown including descriptions of the conditions, please visit pge.com/wildfireinspections and click on the “2019 Wildfire Safety Inspection Program” tab.