PACIFIC GAS AND ELECTRIC COMPANY Wildfire Mitigation Plans Discovery 2022 Data Response

PG&E Data Request No.:	CalAdvocates_033-Q01		
PG&E File Name:	WMP-Discovery2022_DR_CalAdvocates_033-Q01		
Request Date:	September 6, 2022	Requester DR No .:	CalAdvocates-PGE-2022WMP-33
Date Sent:	September 14, 2022	Requesting Party:	Public Advocates Office
PG&E Witness:		Requester:	Holly Wehrman

The following questions pertain to PG&E's quarterly notification for the second quarter of 2022, filed with Energy Safety on August 1, 2022.

QUESTION 01

Page 5 of PG&E's second quarterly notification states, with respect to initiative C.02 *Distribution Sectionalizing Devices – Install and SCADA commission*:

The program was re-baselined to adjust the interim completion targets while still delivering on the WMP commitment of 100 new PSPS devices by September 1st. A recovery plan is in place to get all jobs pre-commissioned, constructed, and commissioned on time with over 100 projects in flight (22 commissioned, 7 constructed, 59 constructionready, and 35 being pre-commissioned) to provide buffer to ensure the 100-unit target is met by September 1, 2022 or earlier.

- a) As of September 1, 2022, how many distribution sectionalizing devices were installed and SCADA commissioned in 2022 as part of this initiative?
- b) Please identify the status as of September 1, 2022—for all jobs that are part of this initiative in 2022, using the same status categories used in the quote above (commissioned, constructed, construction-ready, in pre-commissioning, or other).
- c) If the answer to part (a) is below 100, please state the reasons for the continued delays.
- d) If the answer to part (a) is below 100, please state PG&E's recovery plan for this initiative, including the date by which PG&E expects to have 100 units installed and SCADA commissioned.

ANSWER 01

- a) As of September 1, 2022, 115 sectionalizing devices have been installed and SCADA commissioned as part of this initiative, exceeding the target of 100 devices.
- b) As of September 1, 2022, the status of jobs within initiative C.02 Distribution Sectionalizing Devices was as follows:
 - i. 115 commissioned
 - ii. 15 constructed or partially commissioned
 - iii. 2 ready for construction

- iv. No further jobs are being pre-commissioned for 2022 installation
- c) N/A
- d) N/A